

Job Stamp
04-0120F4
SFOBB SAS

Construction Calendar no.	533
Project working days no.	743
Date	05/29/2008
Inspectors Hours	Start 7:00 Stop 17:30
Shift Hours	Start 6:30 Stop 15:30

Assistant Structure Rep.'s Daily Report

Location & Description of Operation	SAS-Temporary towers, Tower A & B foundation
Weather	HI: 65 F Low: 53 F Partly cloudy

Equipment and/or labor			Hours – ITEM no.						Remarks
Equip no.	# personnel	Description (of equipment or labor)	Regular	OT	DT	Rental		IDLE	
D12-261	C	Manitowoc – 4100 W	8	0.5					T.D.
7-154	C	CAT – IT28B loader	8	0.5					T.D.
30-196	C	Lincoln Electric 300D generator	8	0.5					T.D.
549-20-6031	R	DCA25USI MQ power generator	8	0.5					For trailer (T.D.)
L-270	C	D185Q Sullivan Palatek compressor							T.D.
	1	Ron Lindsey	8	0.5					Foreman (T.D.)
	1	Norm Brian	8	0.5					Pile driver (T.D.)
	1	Randle Leslie	8	0.5					O.E. (T.D.)
	1	Bill White	8	0.5					O.E. (T.D.)
	1	Don Adams	8	0.5					

Description of Operation:

- Daily activity of contractors
 - T.D. poured concrete for B1 and B2 and sprayed curing compound.
 - T.D. sprayed curing compound, which was checked by Art and myself.
 - See Art Pannu, Gina Rizzardo, and Abdikarim Ali's diaries for additional contractors' activities and comments.

- Note
 - Attend a safety meeting from 08:00 to 09:00.
 - Concrete is poured from 11:15 to 14:30. 44 cubic yards are poured. Art Pannu made samples (temp. 69F) and performed slump test (120mm).
 - Certificate of compliance for last 2 trucks are missing. Bryan O'Sullivan will get it and let me know.
 - ISI crews, a subcontractor of ABF, cannot be on-site. So, Bill O'Sullivan is on site to collect 4 samples.
 - There is a bomb threat/drill so that T.D. is asked to leave the site around 15:15.
 - David Bradd indicated that B1 anchors bolts are surveyed and good (see David Bradd's diary for more information)
 - 2 O.T.

Inspector:
SeongHyeok Song

Trans Engineer (Civil) / Asst. Struct. Rep

REC'D 08 JUN 28 4005411