

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No 533
Project Work Day No. 743
Date 05/29/2008
Shift Hours Start 6:00 Stop 2:30
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT STRUCTURAL REPRESENTATIVE.

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS				
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)													IDLE OR DOWN	Name	Contractor
	1																
	1	Foreman	8													Leo Vega	ABF
	1	foreman	8													Ben Neal	ABF
	1	Pile Driver	8													Luke Paulk	ABF
	1	Pile Driver	8													Allen Briney	ABF
	1	Pile Driver	8													Paul Eckstrom	ABF
	1	Pile Driver	8													Rodney Thompson	ABF
	1	Pile driver	8													Henry Wheat	ABF
	1	Pile Driver	8													Richard Yambao	ABF
	1	Pile Driver	8													Jason Matlock	ABF
	1	Crane Operator	8													Mark Mom	ABF
	1	Apperitice Operator, Oiler	8													Simon Streeter	ABF
	1	Crawler Crane	8													Manitovoc	ABF
768-50-4009	1	Welding Machine	8													Lincoln	ABF
	1	25 KWA generator	8														ABF
002077	1	Compressor	8													Ingersoll Rand	

Weather: Clear and windy 57 F

Description of Operation:

1. Setting prefabricated wooden panels for soffit deck, comprised of 4x 6" timber and 5/8" plywood, on top of stringers.
2. Welding 3 1/2 x 3 1/2 x 14" long angle iron at the end of stringer for guard rail support.
3. Flying W 36 x 160 # stringers and loading them on KRS 180 – 8 barge.
4. Drilling holes in web section of W 36 x 160 # stringers for tie rods.
5. anstallating guard rail posts at the end of W 36 x 160 # stringers.
6. I attended safety meeting at 8:00 am.

Additional Work on/off site:

- 1 - Assembling of a new crawler crane.

Inspector:

Masoud Modanlou Trans Engineer (C)/Asst. Struct. Rep