

Job Stamp:
04-SF-80-13.2/13.9 04-0120F4
SFOBB SAS
San Francisco Co. in San Francisco
Fm 0.6 km to 1.3 km East of Yerba Buena
Tunnel East Portal

Report No. **46.B**
Date the Shift Began: **6/12/08**
 NIGHTWORK **THURSDAY**
Shift Hrs Start **7:00** Stop **15:30**
Engineer's Hrs Start **7:00** Stop **15:30**

ASSISTANT RESIDENT ENGINEER'S DAILY

BRIDGE

REPORT

Location: W2 Cap Beam	7-day const. cal.: 547	Weather: clear/warm
Remark: P3 lost deck/form removal	Project work day: 757	Hi 85F/Lo 59F

Description of Operation:
ABF - continue to prefab lost deck supports//continue to remove void forms for access openings
Regional - Prep column cage area for application of T-heads (CCO) - see Pam's (CT) diaries for hours.

		HOURS - ITEM NO.							CONTRACTORS		
ITEM NO. >>		38							Prime	American Bridge / Fluor JV	(P)
									Sub #1	Regional	(1)
EQUIPMENT AND/OR LABOR:		Structural Concrete, Bridge							Sub #2		(2)
EQPT. NO.	NO. MEN								DESCRIPTION (Of Equipment or Labor)	RT	
									Sub #4		(4)
									Sub #5		(5)
									REMARKS		
									Name	Classification	Prime / Sub

For equipment and personnel hours, please see LALIT MATHUR's (CT) diaries.

Safety Meeting today: Respirators/Director's Policy 29/new cell phone law scheduled for July 1st
Staff meeting: ABF plans to remove all the Hinges from placement to replace bars, and re-place Hinges.

Pay Estimates for items 34 (prestressing) & 36 (HS rod). Performed by Pam (CT) and checked by myself. Item 133 was overpaid last month and therefore would not be paid this month. ABFs "paid to date" is larger than CTs by \$16,000.

In the office, I continued to work on a list of reinforcement that will be in pour 4/5.

Materials:

Insp. Hrs.	
REG: 8.0	INTERMITTENT
OT: 0.0	INSPECTION

REC'D '08 JUN 28 #005462
[Signature]
DAVID CHUNG

TE/CT
Title