

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM



**04-0120F4**  
**04-SF-80-13.2/13.9**  
**SAS**

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: <b>551 to 555</b>	DATE: <b>6/16 to 6/22/08</b> S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; <b>07:00</b> STOP; <b>15:30</b>	TEMPERATURE: MIN; <b>NA</b> MAX; <b>NA</b>
WEATHER: <b>(NA – See Weekly Statement of Working Days)</b>	

- Monday: 6/16/08 0700 - 1530 = 8 hrs
- Reviewed PMIV and email correspondences
  - Worked on CCO 53 weld grinding quantities
  - Reviewed additional information from ABF regarding CCO 56
  - Steve and I discussed various CCOs for tomorrow's meeting with ABF
- Tuesday: 6/17/08 0700 - 1530 = 8 hrs
- Reviewed PMIV and email correspondences
  - Worked on cost estimate for CCO 82
  - Discussed CCO 25 with Steve Bonnett and Bob Brignano
  - Attended CCO meeting with ABF
  - Steve and I went through CCO 25 cost estimate
- Wednesday: 6/18/08 0700 - 1530 = 8 hrs
- Reviewed PMIV and email correspondences
  - Worked on CCO 25 cost estimate
  - Attended internal meeting with Gary, Ric, Brian and Steve regarding CCO 38 S1
  - Worked on CCO 86 cost estimate
- Thursday: 6/19/08 0700 - 1530 = 8 hrs
- Reviewed PMIV and email correspondences
  - Worked on CCO 47 S1 cost estimate
  - Darryl discussed Skyway bridge access that will be provided to ABF that will be a potential CCO
  - Researched paint specifications to estimate shipping costs to send paint samples from China to METS
- Friday: 6/20/08 0700 - 1530 = 8 hrs
- Reviewed PMIV and email correspondences
  - Contacted Greg Allen of MCM to discuss any potential impacts to provide Skyway access to ABF during OTD work. Greg stated there would be a 4-month period where no access will be available due to scheduled OTD work. Left a message for Jim Gallego (OTD scheduler). Spoke with Mark regarding potential issues with ABF future work at the end of the Skyway. Reviewed ABF's submittal to provide Bailey bridge for pedestrian access to E2.

SIGNATURE 	TITLE <b>Consultant Engineer, SAS</b>
<b>Jeff Ocampo</b>	

RECEIVED JUL 10 2008