

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM



**04-0120F4**  
**04-SF-80-13.2/13.9**  
**SAS**


RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: <b>551 to 555</b>	DATE: <b>6/16/08 to 6/20/08</b>	S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S <input type="checkbox"/> (Circle Day)
SHIFT HOUR: START; <b>08:00</b> STOP; <b>16:30</b>	TEMPERATURE: MIN; <b>NA</b> MAX; <b>NA</b>	

WEATHER:  
**(NA – See Weekly Statement of Working Days)**

- Monday: 6/16/2008 0800-1630 = 8 hrs
- Finished last weeks' diary.
  - Went through PMIV documents from last week.
  - Had PB CCO 74 meeting in the afternoon to go over the RFI-CCO Hopper and CCR 50 changes in CCO 74. Rocky and Saeed are OK with Mike Travis's comments and will submit a revised set in 2 weeks.
  - Received CCO 82 back from ABF signed. Got CCO package ready for RE signature.
- Tuesday: 6/17/2008 0800-1630 = 8 hrs
- Updated Contractor CCO Summary log for meeting with ABF today.
  - Had CCO meeting with ABF. See CCO log for more info.
  - Sent ABF latest draft CCO 19 package for review. Also sent them CCO 36S1 with plans as well for review and updated Contractor CCO Summary Log.
- Wednesday: 6/18/2008 0730-1700 = 8 + 1 OT hrs
- Worked on CCO's 47S1 and 56 all day.
  - Wrote draft response letter to RFCO 29.
- Thursday: 6/19/2008 0730-1700 = 8 + 1 OT hrs
- Received Ken Terpstra's concurrence for CCO 5S1 and 8S1. Scanned and placed copies in the CCO binders as well as PMIV.
  - Researched project limits of the Oakland Touchdown project. Found that the Toll Plaza is located at KP 3.3 (PM 2.0) ALA.
  - Sent CCO 8S1 for HQ I&A.
  - Sent CCO 47S1 letter to ABF on agreed cost.
  - Sent CCO 19 package to HQ for I&A.
- Friday: 6/20/2008 0800-1630 = 8 hrs
- MEP meeting in the morning.
  - Discussed status of plan sheet packages with Alex Sanjines (TYLin). Alex to send over status of plan sheets for various CCO's.
  - Researched 15kV transformer issues regarding MEP and informed the MEP group on the status of a stop order claimed by ABF regarding the transformers. There was no stop order, but there are to be changes based on the submittals from Bleyco.

SIGNATURE 	TITLE <b>Scott Fabel, P.E.</b>	<b>Consultant Engineer, SAS</b>
--	-----------------------------------	---------------------------------

REC'D 08 JUL -10 #005522