

STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION  
ASSISTANT RESIDENT ENGINEER'S  
DAILY REPORT  
**BY WILLIAM SHEDD**

**File 46**

**Date: 7/14/08 through 7/20/08**

**SELF-ANCHORED SUSPENSION (04-0120F4)**

**Gary Pursell / Rick Morrow**

Time Elapsed – 32%  
Completed – 30%  
Bid Amount: \$1,434M

Contract Approval Date: May 3, 2006  
First Working Date: May 18, 2006  
Est. Date of Completion – Spring 2013

Days: 673  
CCO days: 30  
Contract Days: 2,490

Percent Time elapsed: 28.27% (28% in Green and White Sheets)  
Percent Time elapsed including CCO days: 27.93%  
Days up to April 20, 2008: 704  
CCO days up to March 20, 2008: 30  
Original Contract Days: 2,490

Percent Completed to date (by Green and White Sheets): 27%. This percentage does not include MOH.  
Percent Completed (total paid to date including mobilization and MOH): 27.93% (28%)  
Percent completed (total paid to date w/o mobilization): 14.35% (14%)

Total Amount paid to contractor (Items, CCO's and MOH): \$420,870,377.35  
Total Amount paid to contractor (Items and CCO's): \$389,852,481.35  
Total MOH: \$31,017,896.00  
Total Mobilization: \$215,000,000.00  
Project Total: \$1,434,085,935.00

**STATUS OF WORK:**

Office work

- The Department continues reviewing shop drawings and fabrication procedures for Bridge Deck, T1 Tower, Temporary Tower "A" to "D", W2 Cap Beam, E2 Crossbeam, Cable System, MEP Penetrations and Contract Change Orders.
- Application for Dredging and Disposal permit submitted by the Contractor and is currently under review by various agencies.
- Requests for Information (RFI): 1822 received - 1802 (99%) responded.
- Working Drawing Submittals: 1971 received - 1914 (97%) responded.

Field work

- Pier W2 – Continue installation of rebar, forms and erecting falsework for next Cap Beam concrete pour.
- Pier E2 – Continue erecting falsework for Cross Beams.
- Temp Towers – Re-Tapping piles for TT "D" north side of T1 and checking final elevations continues. Begin assembly and erection works for TT "A" west near Pier W2.
- 

Steel Fabrication (ZPMC Facilities)

- OBG – Fabrication continues on Lift 1 thru Lift 8 for plates and segment assemblies.
- Tower – Fabrication for Lift 1 diaphragm and skin plates continues.
- Shearleg Boom Crane – Fabrication is ongoing. Parts assembly and installation continues on the Barge.

Steel Fabrication (Other Facilities)

- E2 pre-stressing steel system fabrication continues.
- Saddle fabrication for Pier W2 and Tower Saddle continues.
- Fabrication of Temporary Towers and truss members continues.

REC'D \*08 JUL-21 #005701

2  
STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION  
ASSISTANT RESIDENT ENGINEER'S  
DAILY REPORT BY W. SHEDD  
Week Ending 07-19-08

**ASSISTANT RE'S DAILY REPORTS:**

**July 13 through July 19, 2008**

I took vacation all week for Downieville and the Lair.



William B. Shedd,  
SENIOR CONSTRUCTION ENGINEER