

OKM

Job Stamp	
04-0120F4	
SFOBB SAS	

Const. Calendar:	581			
Project Work Day No.:	791			
Date	07/16/2008			
Inspectors	Start	12:00	Stop	13:20
Hours				
Shift Hours		07:00		15:30

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV, Sub RPS**

Weather: Sunny with mild temperature - Hi 78F Lo 57F (per weather.com forecast)

Description of Operations @ W2 Cap Beam:

ABF

- Continued to erect falsework bents in the southwest quadrant for pour 3 and 4.
 - Continued pour 3 joint prep work in the northwest quadrant.
- Notes: 1.) ABF is continuing 10hr shifts and today is Ron Matin and Lalit Mathur's day to work overtime to observe operations.

RPS

- Mobilized L-bars on base slab to place in the center of the pier W2W column cages.
- Counted L&T-bars in the column cages at pier W2E.
- Left jobsite at 12:00pm due to ABF using the crane for falsework erection in the southwest quadrant.

Office Work:

- Attended weekly Team Concrete meeting with ABF and TY-Lin at 8:00am.
- Complied and analyzed surveying data for continuity tendons W20B through W-38B.
- Reviewed W2 post-tensioning plans and details.
- Wrote today's diary.

Inspector:

Matt Bruce Matt Bruce Transportation Engineer (D)

REC'D '08 JUL-22 #005833