

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 518
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 728
Form HC-10A (Rev. 6/80)	04-0120F4	Date	05/14/2008

Inspectors Hours	Start	0630	Stop	1600
Shift Hours	Start	0630	Stop	1600

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

**HOURS - ITEM NO.**

EQUIPMENT AND/OR LABOR:			Regular	OT						IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)									Name	Contractor
		DB-5 Marine Barge	8									
		Operator	8	1							Ernie Hamilton	Traylor Dutra
		Pile driver Journeyman	8	1							Travis Logsdon	Traylor Dutra
		Pile driver Journeyman	8	1							Richard Hiebert	Traylor Dutra
		Pile driver Journeyman	8	1							Richard Hiebert J.	Traylor Dutra
		Operator	8	1							Joe Boracci	Traylor Dutra
		Operator	8	1							Theo Rohr	Traylor Dutra
		Pile driver Journeyman	8	1							Steve Gordon	Traylor Dutra
		For labors and equipment at T1 see Damon's diary.										

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.


**Description of Operation:**

Temporary Towers D - False work for driving frame.

**Activities:**

1. **Office work:**  
Review plans, special provisions and ABF's submittal # 00657
2. **Field work:**
  - A. South @ T1 :Big Digger crew continued fresh head and installed the pile cap steel plates  
Set three double beams for falsework.
  - B. North @ T1: CB-11 crew continued driving piles for falsework.
  - C. Berth 7: DB # 5 installed flexi float for F + G driving frame.
3. **Overtime reasons**  
Stayed one hour to observed construction activities, because contractor worked overtime

Thanh V Le

A handwritten signature in black ink, consisting of stylized, cursive letters that appear to be 'T V L'.

Trans Engineer (D)/Asst. Struct. Rep