

Job Stamp
 04-0120F4
 SFOBB SAS

Const. Calendar Day No 540
 Project Work Day No. 750
 Date 06/05/2008
 Shift Hours Start 4:30 Stop 3:00
 Inspector Shift 5:30 AM to 3:00 PM

ASSISTANT STRUCTURAL
 REPRESENTATIVE.

CONTRACTOR - ABFJV

HOURS - ITEM NO.												REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REG Time	Over Time							IDLE OR DOWN	Name Contractor	
	1	Foreman	8									Leo Vega	ABF
	1	Foreman	8	2								Trrey Cronk	ABF
	1	Surveyer	8									Terry Danis	ABF
	1	Surveyer	8									Chris Roberts	ABF
	1	Pile Driver	8									Rodney Thompson	ABF
	1	Pile Driver	8									Paul Eckstrom	ABF
	1	Pile driver	8									Henry Wheat	ABF
	1	Pile driver	8	2								Alen Briney	ABF
	1	Pile driver	8	2								Ed Mendoza	ABF
	1	Pile driver	8	2								Luke Paulk	ABF
	1	foreman	8	2								Ben Neal	ABF
	1	Pile driver	8	2								Jason Matlock	ABF
	1	Pile Driver	8									Richard Yambao	ABF
	1	Pile Driver	8									Josh Menchaca	ABF
	1	Crane Operator	8	2								Kevin Fitzgerald	ABF
	1	Oiler	8	2								Kevin Alger	ABF
	1	Deck Engineer	8	2								Ryan Oku	ABF
	1	D. B. Manitowoc										Manitowoc	ABF
	1	Welding Machine										Lincoln	ABF
481-93-4002	1	manlift										genie	ABF
	2	Barges & flexyfloat											ABF
	2	25 KWA generator									1 idle		ABF
	1	Compressor									idle	Ingersoll Rand	

Weather: Clear 70 F

Description of Operation:

1. Running ropes(guide lines) from skyway to E2.
2. Removing one of transverse connection beam for easy installation of the cap beams.
3. Surveyers checked the alignment of the assembled beam for perfect fit.
4. Welding shim plates under cap beams.
5. Lifting and setting first section of preassembled cap beams on falsework bents at North side of E2 footing.
6. Welding cap beam shim plates to bearing bars on top fo falsework bents (3/8" fillet welds 4" long)
7. I worked one hour over time.

Additional Work on/off site:.

Inspector:

Masoud Modanlou



Trans Engineer (C)/Asst. Struct. Rep