

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
CP-CEM 4601 (Rev. 4/99) (Old HC-10A)

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:
04-SF-80-13.2/13.9 04-0120F4
SFOBB SAS
San Francisco Co. in San Francisco
Fm 0.6 km to 1.3 km East of Yerba Buena
Tunnel East Portal

Report No.

46.B

Date the Shift Began:

6/27/08

NIGHTWORK

FRIDAY

Shift Hrs
Engineer's Hrs

Start 6:30 Stop 17:00
Start 7:30 Stop 17:30

ASSISTANT RESIDENT ENGINEER'S DAILY

BRIDGE

REPORT

Location: Pier E2	7-day const. cal.: 562	Weather:
Remark:	Project work day: 772	Overcast

Description of Operation: Falsework Erection

			HOURS - ITEM NO.									
EQUIPMENT AND/OR LABOR:									IDLE OR DOWN/ ELSEWHERE	REMARKS		
EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Reg	OT						Name	Classification	Prime / Sub
		Pile Driver	8.00	2.00						Ben Neal	Foreman	(P)
		Pile Driver	8.00	2.00						Alan Briney	Journeyman	(1)
		Pile Driver	8.00	2.00						Luke Paulk	Journeyman	(2)
		Pile Driver	8.00	2.00						Jason Matlock	Journeyman	(3)
		Pile Driver	8.00	2.00						Edward Mendoza	Journeyman	(4)
		Deck Engineer	8.00	2.00						Ryan Oku		(5)
		Operator	8.00	2.00						Kevin Fitzgerald		
		Oiler	8.00	2.00						Kevin Alger		
		Crane Ringer	8.00	2.00						Manitowac		
481-93-4002		Man-lift	8.00	2.00						Hertz Rental Genie s-125		
P185-R		Compressor						8		Ingersoll Rand		
		Welding Machine						8		Lincoln Vantage 500		
		Generator						8		MQ Power 25		

At Pier E2 this morning, the ABF crew began erecting the stair tower on the East side of the North column. The carrier beam to the East of this column had already been placed by the time I got to the Pier. Massoud witnessed the placement of this carrier beam.

Next on the agenda will be the placement of the 5 smaller stringers on either side of the North column. This task was accomplished in the afternoon as 10 smaller stringers were placed in position on the East & West of the North column.

At Birth 7, the skeleton ABF crew is preparing the remaining two pairs of stringers slated for erection on the South column. Similar to the North column, these are the same pairs of stringers which will carry the Carrier Beams. In addition, the crew is welding the steel frame for the support of the forms (soldiers) atop the columns.

For a list of the workers at Birth 7, refer to Massoud Modanlou's diary.

Materials:

Insp. Hrs.	
REG: 8.0	INTERMITTENT
OT: 2.0	INSPECTION

Saman Soheili
Saman Soheili
Title

ASR/CT
Title