

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 572
Project Work Day No. 782
Date **07/07/2008**
Shift Hours Start 6:30 Stop 3:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS				
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel											Name	Contractor
1	1	Gen. Foreman	8												Terry Cronk	ABF back
2	1	Pile Driver	7										1	Tony Crieghton	ABF late	
3	1	Pile Driver	8											George Mcneil	ABF	
4	1	Laborer	8											Jose Molina	ABF	
5	1	Laborer	8											Rickie Campos	ABF	
6	1	Pile Driver J/M	8											Audre Hudson	ABF	
7	1	Pile Driver/Welder	8											Henry Wheat	ABF back	
8	1	Elevator Operator	8											Howard Schroyer	ABF	
9	1	Pile Driver	8											Nigel Lohse	ABF Foreman	
10	1	Pile Driver	8											Paul Mason	ABF	
11	1	Pile Driver	8											Andy Adam	ABF	
12	1	Pile Driver	8											Kurt Chaffion	ABF	
13	1	Pile Driver	8											Jesse Johnsen	ABF	
14	1	Crane Operator	8											Jeff Scott	ABF new hire	
15	1	Operator Apprentice/oiler	8											Scott Ross	ABF new hire	
16	1	Pile Driver	8											Albansi	ABF	
		Iron workers												Tim Greenlee etc	ABF/RSC	
	1	Manitower 4100 W	8											New crane	ABF	
	1	1 st Man Lift S-125													Hertz Rental	
	1	Lincoln Vantage Welding M/C 768-50-4005										8			ABF	
	1	Lincoln Vantage Welding M/C 768-50-4009										8			ABF	
	1	Lincoln Vantage Welding M/C 768-30-4032										8			Hertz Rental	
	1	Lincoln Vantage Welding M/C 768-30-4014										8			Hertz Rental, deck	
	1	MQ Power Generator 220	8												ABF Main power	
	1	MQ Whisper Watt 7000 549-07-5006										8			ABF	
	1	MQ Whisper Watt 7000 549-20-4007										8			ABF	
	1	MQ Whisper Watt 7000 549-20-4044										8			ABF	
	1	Ingersoll Rand Air compressor 20-2183										8			ABF central	

REC'D 08 JUL 22 #005948

1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
1	Ingersoll Rand Air Compressor 185R										8		ABF Deck
1	Ingersoll Rand Air Compressor 006-18-4297										8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831										8		ABF power
1	Genie 541-4000N Flood Lights 536-40-7044										8		ABF deck S-E
1	Genie 541-4000N Flood Lights 536-40-4839										8		ABF power
1	Genie 541-4000N Flood Lights 536-40-4843										8		ABF power
1	Genie 541-4000N Flood										8		ABF power
1	Genie 541-4000N Flood										8		ABF power
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	2											ABF
1	Elevator	8											ABF

Weather: Sunny/hazy, wind low to high, High 70 F Low 55 F.

Description of Operation:

ABF continues working on the falsework for the next pour. The slope string lines have been installed for the workers to align the roof slope.

ABF continues installing decking in the N-E VOID area. They have installed posts from F-1 to K-15 including the posts over the sloping void area.

ABF started to add deck joists 4 x 6s and plywood over these posts in the flat area. About 50 % of the decking in the Flat area is done.

RSC was correcting the ducts' profiles in the south cages per SDI.

RSC is installing #36 rebars through south pier cages.

Additional Work on/off site:

- (a) The Temporary Tower Foundation work is finished for Towers A and B. The contractor is moving equipment out of the site to the lower area for Temporary Tower C foundation awaiting approval.
- (b) CC Myers continues to work for the W3 and Temporary Foundations for moving the existing bridge in the vicinity. The rebar cages on the W3 are up.
- (c) Attended Gil's Staff Meeting at 8 AM.

Inspector:

Lalit Mathur



Trans Engineer (D)/Asst. Struct. Rep