

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 573
Project Work Day No. 783
Date **07/08/2008**
Shift Hours Start 6:30 Stop 5:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.								REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel							IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman	10									Terry Cronk	ABF
2	1	Pile Driver	10									Tony Crieghton	ABF I
3	1	Pile Driver	10									George Mcneil	ABF
4	1	Laborer	10									Jose Molina	ABF
5	1	Laborer	10									Rickie Campos	ABF
6	1	Pile Driver J/M	10									Audre Hudson	ABF
7	1	Pile Driver/Welder	10									Henry Wheat	ABF
8	1	Elevator Operator	10									Howard Schroyer	ABF
9	1	Pile Driver	10									Nigel Lohse	ABF Foreman
10	1	Pile Driver	10									Paul Mason	ABF
11	1	Pile Driver	10									Andy Adam	ABF
12	1	Pile Driver	10									Kurt Chaffion	ABF
13	1	Pile Driver	10									Jesse Johnasen	ABF
14	1	Crane Operator	10									Jeff Scott	ABF
15	1	Operator Apprentice/oiler	10									Scott Ross	ABF
16	1	Pile Driver	8									Albansi	ABF
		Iron workers										Tim Greenlee etc	ABF/RSC
1		Manitower 4100 W	10									New crane	ABF
1		1 st Man Lift S-125											Hertz Rental
1		Lincoln Vantage Welding M/C 768-50-4005								8			ABF
1		Lincoln Vantage Welding M/C 768-50-4009								8			ABF
1		Lincoln Vantage Welding M/C 768-30-4032								8			Hertz Rental
1		Lincoln Vantage Welding M/C 768-30-4014	8										Hertz Rental, deck
1		MQ Power Generator 220	10										ABF Main power
1		MQ Whisper Watt 7000 549-07-5006	10										ABF
1		MQ Whisper Watt 7000 549-20-4007								8			ABF
1		MQ Whisper Watt 7000 549-20-4044								8			ABF
1		Ingersoll Rand Air compressor 20-2183								8			ABF central

1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
1	Ingersoll Rand Air Compressor 185R										8		ABF Deck
1	Ingersoll Rand Air Compressor 006-18-4297										8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831										8		ABF power
1	Genie 541-4000N Flood Lights 536-40-7044										8		ABF deck S-E
1	Genie 541-4000N Flood Lights 536-40-4839										8		ABF power
1	Genie 541-4000N Flood Lights 536-40-4843										8		ABF power
1	Genie 541-4000N Flood										8		ABF power
1	Genie 541-4000N Flood										8		ABF power
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	2											ABF
1	Elevator	10											ABF

Weather: Sunny/hazey, wind low to high, High 85 F Low 63 F.

Description of Operation: (ABF has stated a 10 hour shift as of today)

ABF continues working on the falsework and formwork for the next pour. The slope string lines have been installed for the workers to align the roof slope.

ABF continues installing decking in the N-E VOID area. They have installed posts from F-1 to K-15 including the posts over the sloping void area.

ABF started to add deck joists 4 x 6s and plywood over these posts in the flat area. All decking on the north-east Flat area is done.

ABF has started framing with 4 x6s on the N-E VOID slope area.

ABF is working on the Access to the top of the Bent Cap from the new short Stair Tower on the west side.

RSC was correcting the ducts' profiles in the south cages per SDI.


RSC is installing #36 rebars through south pier cages.

RSC is using the LR 1300 crane and its operator to bring rebars which are stored on the east-south side of the W2.

Additional Work on/off site:

- (a) The Temporary Tower Foundation work is finished for Towers A and B. The contractor is moving equipment out of the site to the lower area for Temporary Tower C foundation awaiting approval.
- (b) CC Myers continues to work for the W3 and Temporary Foundations for moving the existing bridge in the vicinity. The rebar cages on the W3 are up.

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep