

Job Stamp  
**04-0120F4**  
**SFOBB SAS**

Const. Calendar Day No. 576  
Project Work Day No. 786  
Date **07/11/2008**  
Shift Hours Start 6:30 Stop 5:00  
Inspector Shift 6:30 AM to 5:00 PM

**ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV**

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.							REMARKS			
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel							Name	Contractor	
1	1	Gen. Foreman	8								2	Terry Cronk	ABF to Pier 7
2	1	Pile Driver	10									Tony Crieghton	ABF I
3	1	Pile Driver	10									George Mcneil	ABF
4	1	Laborer	10									Jose Molina	ABF
5	1	Laborer	10									Rickie Campos	ABF
6	1	Pile Driver J/M	10									Audre Hudson	ABF
7	1	Pile Driver/Welder	10									Henry Wheat	ABF
8	1	Elevator Operator	10									Howard Schroyer	ABF
9	1	Pile Driver	10									Nigel Lohse	ABF Foreman
10	1	Pile Driver	10									Paul Mason	ABF
11	1	Pile Driver	10									Andy Adam	ABF
12	1	Pile Driver	10									Kurt Chaffion	ABF
13	1	Pile Driver	10									Jesse Johnasen	ABF
14	1	Crane Operator	10									Jeff Scott	ABF
15	1	Operator Apprentice/oiler	10									Scott Ross	ABF
16	1	Pile Driver	10									Albansi	ABF
		Iron workers										Tim Greenlee etc	ABF/RSC
	1	Manitower 4100 W	10									New crane	ABF
	1	1 <sup>st</sup> Man Lift S-125											Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005									8		ABF
	1	Lincoln Vantage Welding M/C 768-50-4009									8		ABF
	1	Lincoln Vantage Welding M/C 768-30-4032									8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	8										Hertz Rental, deck
	1	MQ Power Generator 220	10										ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	8										ABF
	1	MQ Whisper Watt 7000 549-20-4007									8		ABF
	1	MQ Whisper Watt 7000 549-20-4044									8		ABF
	1	Ingersoll Rand Air compressor 20-2183									8		ABF central

1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
1	Ingersoll Rand Air Compressor 185R										8		ABF Deck
1	Ingersoll Rand Air Compressor 006-18-4297										8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831										8		ABF power
1	Genie 541-4000N Flood Lights 536-40-7044										8		ABF
1	Genie 541-4000N Flood Lights 536-40-4839										8		ABF power
1	Genie 541-4000N Flood Lights 536-40-4843										8		ABF power
1	Genie 541-4000N Flood										8		ABF power
1	Genie 541-4000N Flood										8		ABF power
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	2											ABF
1	Elevator	10											ABF

**Weather:** Sunny, wind low to high, High 85 F Low 61 F.

**Description of Operation:**

ABF continues working on the falsework and formwork for the next pour. The slope string lines have been installed for the workers to align the roof slope.

ABF completed decking on the flat area of the N-E VOID.

Terry went to Pier 7 in the afternoon.

ABF has continues framing with 4 x6s and adding plywood on the N-E VOID slope area.

ABF continues working on the Access to the top of the Bent Cap from the new short Stair Tower on the west side.

RSC was correcting the ducts' profiles in the south cages per SDI.

RSC started installing #36 rebars through north pier cages.

RSC is using the LR 1300 crane and its operator to bring rebars which are stored on the east-south side of the W2.

Lalit and Ron worked later in the afternoon for OT.

**Additional Work on/off site:**

- (a) The Temporary Tower Foundation work is finished for Towers A and B. The contractor is moving equipment out of the site to the lower area for Temporary Tower C foundation awaiting approval.
- (b) CC Myers continues to work for the W3 and Temporary Foundations for moving the existing bridge in the vicinity. The rebar cages on the W3 are up.
- (c) The Multi-Project coordination Meeting scheduled for today was postponed to next Friday.

**Inspector:**

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep