

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 581
Project Work Day No. 791
Date **07/16/2008**
Shift Hours Start 6:30 Stop 5:00
Inspector Shift 6:30 AM to 5:00 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS			
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel									IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman												Terry Cronk	ABF to Pier 7
2	1	Pile Driver	10											Tony Crieghton	ABF
3	1	Pile Driver	10											George Mcneil	ABF
4	1	Laborer	10											Jose Molina	ABF
5	1	Laborer	10											Rickie Campos	ABF
6	1	Pile Driver J/M	10											Audre Hudson	ABF
7	1	Pile Driver/Welder	10											Henry Wheat	ABF
8	1	Elevator Operator	10											Howard Schroyer	ABF
9	1	Pile Driver	10											Nigel Lohse	ABF Foreman
10	1	Pile Driver	10											Paul Mason	ABF
11	1	Pile Driver	10											Andy Adam	ABF
12	1	Pile Driver	10											Kurt Chaffion	ABF
13	1	Pile Driver	10											Jesse Johnasen	ABF
14	1	Crane Operator	10											Jeff Scott	ABF
15	1	Operator Apprentice/oiler	10											Scott Ross	ABF
16	1	Pile Driver	10											Albansi	ABF
		Iron workers												Tim Greenlee etc	ABF/RSC
	1	Manitower 4100 W	10											New crane	ABF
	1	1 st Man Lift S-125													Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005										8			ABF
	1	Lincoln Vantage Welding M/C 768-50-4009										8			ABF
	1	Lincoln Vantage Welding M/C 768-30-4032										8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	10												Hertz Rental, deck
	1	MQ Power Generator 220	10												ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	10												ABF deck
	1	MQ Whisper Watt 7000 549-20-4007										8			ABF
	1	MQ Whisper Watt 7000 549-20-4044										8			ABF
	1	Ingersoll Rand Air compressor 20-2183										8			ABF central

1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
1	Ingersoll Rand Air Compressor 185R										8		ABF Deck
1	Ingersoll Rand Air Compressor 006-18-4297										8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831										8		ABF power
1	Genie 541-4000N Flood Lights 536-40-7044										8		ABF
1	Genie 541-4000N Flood Lights 536-40-4839										8		ABF power
1	Genie 541-4000N Flood Lights 536-40-4843										8		ABF power
1	Genie 541-4000N Flood										8		ABF power
1	Genie 541-4000N Flood										8		ABF power
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	8											ABF
1	Elevator	10											ABF

Weather: Cludy/foggy, Sunny later, wind low to high, High 65 F Low 58 F.

Description of Operation:

ABF continues working on the falsework and formwork for the next pour. The slope string lines have been installed for the workers to align the roof slope.

ABF continues adding post-bents on the S-W VOID area. Following posts were added:

- ABF added 3 bents (north-south) of 10 posts each from A21 to A30 and B21 to B30.
- As of now all posts have added.
- ABF is aligning all posts and bents.

RSC was correcting the ducts' profiles in the south cages per SDI.

RSC started correcting the top elevations of rebars.

RSC is using the LR 1300 crane and its operator to bring rebars which are stored on the east-south side of the W2.

ABF continues receiving Temp. Tower A-west & B-west parts.

ABF provided flagging for 6 hours.

Nani Ramirez of CT mentioned that lot of non-CT employees, specially ABF employees are parking in the CT parking lot leaving no available parking for CT vehicles. He identified a Red Honda with License Plate 6DDP872 and a pickup truck. I discussed this with Branden of ABF. He said he will let every body know of this.

Lalit and Ron worked late.

Additional Work on/off site:

- The Temporary Tower Foundation work is finished for Towers A and B. The contractor is moving equipment out of the site to the lower area for Temporary Tower C foundation awaiting approval.
- CC Myers continues to work for the W3 and Temporary Foundations for moving the existing bridge in the vicinity. The rebar cages on the W3 are up.
- ABF continues assembling Temporary Tower A-west column bents.
- Attended Concrete Meeting at 8 AM.

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep



