

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 582
Project Work Day No. 792
Date **07/17/2008**
Shift Hours Start 6:30 Stop 5:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.												REMARKS	
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel							IDLE OR DOWN		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											
1	1	Gen. Foreman	10									Terry Cronk	ABF
2	1	Pile Driver	10									Tony Crieghton	ABF
3	1	Pile Driver	10									George Mcneil	ABF
4	1	Laborer	10									Jose Molina	ABF
5	1	Laborer	10									Rickie Campos	ABF
6	1	Pile Driver J/M	10									Audre Hudson	ABF
7	1	Pile Driver/Welder	10									Henry Wheat	ABF
8	1	Elevator Operator	10									Howard Schroyer	ABF
9	1	Pile Driver	10									Nigel Lohse	ABF Foreman
10	1	Pile Driver	10									Paul Mason	ABF
11	1	Pile Driver	10									Andy Adam	ABF
12	1	Pile Driver	10									Kurt Chaffion	ABF
13	1	Pile Driver	10									Jesse Johnasen	ABF
14	1	Crane Operator	10									Jeff Scott	ABF
15	1	Operator Apprentice/oiler	10									Scott Ross	ABF
16	1	Pile Driver	10									Albansi	ABF
		Iron workers										Tim Greenlee etc	ABF/RSC
	1	Manitower 4100 W	10									New crane	ABF
	1	1 st Man Lift S-125											Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005								8			ABF
	1	Lincoln Vantage Welding M/C 768-50-4009								8			ABF
	1	Lincoln Vantage Welding M/C 768-30-4032								8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	10										Hertz Rental, deck
	1	MQ Power Generator 220	10										ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	10										ABF deck
	1	MQ Whisper Watt 7000 549-20-4007								8			ABF
	1	MQ Whisper Watt 7000 549-20-4044								8			ABF
	1	Ingersoll Rand Air compressor 20-2183								8			ABF central

REC'D 08 JUL 22 #005975

1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
1	Ingersoll Rand Air Compressor 185R										8		ABF Deck
1	Ingersoll Rand Air Compressor 006-18-4297										8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831										8		ABF power
1	Genie 541-4000N Flood Lights 536-40-7044										8		ABF
1	Genie 541-4000N Flood Lights 536-40-4839										8		ABF power
1	Genie 541-4000N Flood Lights 536-40-4843										8		ABF power
1	Genie 541-4000N Flood										8		ABF power
1	Genie 541-4000N Flood										8		ABF power
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	8											ABF
1	Elevator	10											ABF

Weather: Cludy/foggy, Sunny later, wind low to high, High 65 F Low 56 F.

Description of Operation:

ABF continues working on the falsework and formwork for the next pour. The slope string lines have been installed for the workers to align the roof slope.

ABF continues adding post-bents on the S-W VOID area. Following posts were added:

- ABF is aligning all posts and bents from A21 to A30 and B21 to B30.

RSC was correcting the ducts' profiles in the north cages per SDI.

RSC started correcting the top elevations of rebars.

ABF assembling the Temp. Tower A-west.

ABF provided flagging for 6 hours.


Nani Ramirez of CT again mentioned today that lot of non-CT employees, specially ABF employees are parking in the CT parking lot leaving no available parking for CT vehicles. This morning he identified a Green pickup truck. I discussed this with Terry of ABF on W2 and Ed of ABF on Temporary Towers. Ed mentioned that none of his guys are parking there. Terry said he will let every body know of this. The green pickup truck belongs to ABF's foreman Nigel. It is believed that it is happening because there is no parking available for employees in the CC Myers parking lot. I told Nani that I will talk this with Gil and also try to bring it in the Multi-Project Coordination meeting this Friday.

Pamela and David Chung worked late.

Additional Work on/off site:

- The Temporary Tower Foundation work is finished for Towers A and B. The contractor is moving equipment out of the site to the lower area for Temporary Tower C foundation awaiting approval.
- CC Myers continues to work for the W3 and Temporary Foundations for moving the existing bridge in the vicinity. The rebar cages on the W3 are up.
- ABF continues assembling Temporary Tower A-west column bents.

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep