

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM

 <p>THE SAN FRANCISCO-OAKLAND BAY BRIDGE SEISMIC SAFETY PROJECT</p> <p><small>CALTRANS BAY AREA TOLL AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION</small></p>
<p>04-0120F4 04-SF-80-13.2/13.9 SAS</p>

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.:	572 to 576		DATE:	07/07/08 To 07/11/08 <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> (Circle Day)	
SHIFT HOUR:	START; 07:00	STOP; 15:30	TEMPERATURE:	MIN; NA	MAX; NA
WEATHER:	(NA – See Weekly Statement of Working Days)				

Monday: 7/07/08

- Came early today to take care of arranging the start of Piazza phase 2 work.
- Prepared and filed my last week ARE report.
- Received e-mail reply from Clive Endress going to stop by to confirm Piazza phase 2 work and pot locations.
- FOCON started work today. Corrugated steel pipe for planting trees were put in place and later adjusted and confirmed by Clive. Planters were also placed in place, confirmed by Clive. FOCON crew started filling bottom 2" of planters with rocks and covered with filter fabric. Planting soil was added and ready for plants. Stayed late with the Contractor doing the work.

Tuesday: 7/08/08

- Attended the Marine safety training in the morning.
- Supervised the construction work done by FOCON at the Piazza area. FOCON dug 9 holes to plant trees in the ground and inside the steel pipe. Steel pipes were put in place, planting soil added and ready to receive trees. Four more holes to be dug and trees to be planted.
- Received some plants for the planting plan. The rest is not available as specified. Jessica Dowel of Landscape Construction helped us sort out the planting order and order replacement to unavailable one. Stayed late with the Contractor doing the work.

Wednesday: 7/09/08

- Supervised the construction work done by FOCON at the Piazza area. Trees were unpacked from wooden boxes, shaved to fit into steel pipe and planted into the ground. Balance of plants was delivered around noon. Wooded vine trellis were mounted to the SAS wall and Planting plan was successfully achieved late today with the help of Jessica Dowel of Landscape Construction.
- Attended part of the Internal CCO meeting today.
- Stayed late with the Contractor to finish the work and clean the area in anticipation for tomorrows big meeting.

Thursday: 7/10/08

- Attended the Safety meeting. ABF Safety coordinator hosted the meeting today.
- FOCON did not work today because of the big meeting.
- Worked on preparing the design and quantity estimate for the irrigation system to the planters at the piazza.

Friday: 7/11/08

- FOCON started work on the drainage and irrigation system today. After I laid-out the ditch to be cut, FOCON Started work with saw cutting the ditch along the planters to hide the piping. Ditch was dug out with jack-hammer and cleaned to a 4" depth approximately. Area was cleaned and washed for the weekend. We will continue work Monday and install the drainage and irrigation systems. Stayed late with the Contractor to finish the work and clean the area.

SIGNATURE



(George Boughosn) G-04 #006027

TITLE

Office Engineer, SAS

