

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM



**04-0120F4**  
**04-SF-80-13.2/13.9**  
**SAS**

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: <b>593 to 597</b>	DATE: <b>7/28 to 8/3/08</b>	S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S <input type="checkbox"/> (Circle Day)
SHIFT HOUR: START; <b>07:00</b> STOP; <b>15:30</b>	TEMPERATURE: MIN; <b>NA</b> MAX; <b>NA</b>	

WEATHER:  
**(NA – See Weekly Statement of Working Days)**

Monday: 7/28/08 0700 - 1530 = 8 hrs

- Reviewed PMIV and email correspondences
- Reviewed additional detailing costs under CCO 41. Spoke with Pam Weber of Tensor Engineering and clarified additional information I need to complete the review of their proposed costs for additional detailing under various CCOs.

Tuesday: 7/29/08 0700 - 1530 = 8 hrs

- Reviewed PMIV and email correspondences
- Updated summary of additional detailing costs under CCO 95
- Attended CCO meeting with ABF

Wednesday: 7/30/08 0700 - 1530 = 8 hrs



- Reviewed PMIV and email correspondences
- Spoke with Dan Turner of TY Lin regarding the re-detailing process to correct shop drawings due to revisions in the contract plans
- Continued reviewing costs submitted by ABF for additional detailing under various CCOs

Thursday: 7/31/08 0700 - 1530 = 8 hrs

- Reviewed PMIV and email correspondences
- Emailed Sam Choy to confirm new CCO 60 cost amount without the cable support frame. Email was confirmed.
- Continued updating CCO 95 spreadsheet
- Met with ABF and FWS regarding CCO 45. Kevin Coyne will sign ABF's CCO 45 agreement. Kevin wants to open up discussions regarding the change in character work to handle painted pipes during transport and installation.
- Created summary log of CCO cost estimates

Friday: 8/1/08 0700 - 1530 = 8 hrs

- Reviewed PMIV and email correspondences
- Summarized CCO 45 meeting yesterday and forwarded to Steve and Scott
- Continued working on the summary log of CCO cost estimates
- Continued reviewing CTLLC's additional detailing costs for various CCOs

SIGNATURE 	REC'D *08 AUG-04 #005044 <b>Jeff Ocampo</b>	TITLE <b>Consultant Engineer, SAS</b>	
--	--	--	---