

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 576
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 786
Form HC-10A (Rev. 6/80)	04-0120F4	Date	7/11/2008

Weather: Clear and warm.

Inspectors Hours	Start	0700	Stop	1530
Shift Hours	Start	0630	Stop	1600

ASSISTANT STRUCTURE REP. **CONTRACTOR – ABFJV**
JASON WILCOX

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			REGULAR	OVERTIME							IDLE OR DOWN	REMARKS	
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)											
		Traylor Dutra										Name	Contractor

Description of Operation:

Yesterday the contractor completed the retapping of the South driving frames piles and we were told that they will begin welding the connection plates today. First thing in the morning I called Steve Carpenter to verify the operations for the day. He told me that they were not going to weld the plates until all of the designers and engineers came to a conclusion on the PDA results. Throughout the day the crew worked on house keeping things like refueling equipment and cleaning the work area.

It should be noted here that the designer, Klohn Crippen Berger has delayed the progress of Tower D in order to organize their thoughts on the PDA information.

The tugboat Becky T, Captain Frank Wouters, and Deck Hand Matt Morton spent 2 hours touring the job site on the water covering T1, E2, and the moorings out in the bay. They circle the areas looking for nesting birds, or evidence of a nest as called for in the Special Provisions and compensated by CCO 13 of this contract.

The Western Gull and its hatchling continue to inhabit the nest on the Southwest corner of the T1 footing and the fledgling is walking around.

OVERTIME: No overtime today since the contractor worked 8 hours.

Inspector:

Jason Wilcox



Transportation Engineer (D)/Asst. Structure Rep.