

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 580
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 790
Form HC-10A (Rev. 6/80)	04-0120F4	Date	7/15/2008

Weather: Cloudy and cool

Inspectors Hours Start 0600 Stop 1630

Shift Hours Start 0630 Stop 1500

ASSISTANT STRUCTURE REP.
JASON WILCOX

CONTRACTOR - ABFJV

		HOURS - ITEM NO.												
EQUIPMENT AND/OR LABOR:		REGULAR	OVERTIME									IDLE OR DOWN	REMARKS	
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)										Name	Contractor	
		Traylor Dutra												

Description of Operation:

I called Steve Carpenter this morning to see what the crew were going to work on today. He said that he planned to have some workers tighten bolts on the North driving frame for Tower D. The only ones not tightened are the ones on the top of the frame. Gina Rizzardo observed this and will have the detailed diary for this.

During the 1:30 pm meeting the bolting procedure was discussed for Towers A, B, and D. Scott Tudor informed us in the meeting that they already completed the pre-installation procedure testing for A and B without informing us. Caltrans did not know of the testing and therefore was unable to witness and verify the contractors results for those lots.


The designers, Klohn Crippen Berger are still putting the field operations on hold for further PDA analysis.

The Western Gull and its hatchling continue to inhabit the nest on the Southwest corner of the T1 footing and the fledgling is still walking around.

OVERTIME: Accrued 1.5 hours of overtime documenting the pile driving information from last week.

Inspector:

Jason Wilcox



Transportation Engineer (D)/Asst. Structure Rep.

REC'D *08 SEP-05 #006371