

Job Stamp  
**04-0120F4**  
**SFOBB SAS**

Const. Calendar Day No. 590  
Project Work Day No. 800  
Date 07/25/2008  
Shift Hours Start 6:30 Stop 5:00  
Inspector Shift 6:30 AM to 5:00 PM

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS				
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel										IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman	2											8	Terry Cronk	ABF to Pier 7
2	1	Pile Driver	10												Tony Crieghton	ABF
3	1	Pile Driver	10												George Mcneil	ABF
4	1	Laborer	10												Jose Molina	ABF
5	1	Laborer	10												Rickie Campos	ABF
6	1	Pile Driver J/M	10												Audre Hudson	ABF
7	1	Pile Driver/Welder	10												Henry Wheat	ABF
8	1	Elevator Operator	10												Howard Schroyer	ABF
9	1	Pile Driver	8												Nigel Lohse	ABF Foreman
10	1	Pile Driver	10												Paul Mason	ABF
11	1	Pile Driver	10												Andy Adam	ABF
12	1	Pile Driver	10												Kurt Chaffion	ABF
13	1	Pile Driver	10												Jesse Johnasen	ABF
14	1	Crane Operator	10												Jeff Scott	ABF
15	1	Operator Apprentice/oiler	10												Scott Ross	ABF
16	1	Pile Driver	10												Albansi Dell	ABF
17	1	Pile Driver	8												Keny Reynolds	ABF
		Iron workers													Tim Greenlee etc	ABF/RSC
1		Manitower 4100 W	10												New crane	ABF
1		1 <sup>st</sup> Man Lift S-125														Hertz Rental
1		Lincoln Vantage Welding M/C 768-50-4005											8			ABF
1		Lincoln Vantage Welding M/C 768-50-4009											8			ABF
1		Lincoln Vantage Welding M/C 768-30-4032											8			Hertz Rental
1		Lincoln Vantage Welding M/C 768-30-4014	6													Hertz Rental, deck
1		MQ Power Generator 220	10													ABF Main power
1		MQ Whisper Watt 7000 549-07-5006	6													ABF deck
1		MQ Whisper Watt 7000 549-20-4007											8			ABF
1		MQ Whisper Watt 7000 549-20-4044											8			ABF

1	Ingersoll Rand Air compressor 20-2183									8		ABF central
1	Ingersoll Rand Air Compressor 006-18-4293									8		ABF
1	Ingersoll Rand Air Compressor 185R									8		ABF Deck
1	Ingersoll Rand Air Compressor 006-18-4297									8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831									8		ABF power
1	Genie 541-4000N Flood Lights 536-40-7044									8		ABF
1	Genie 541-4000N Flood Lights 536-40-4839									8		ABF power
1	Genie 541-4000N Flood Lights 536-40-4843									8		ABF power
1	Genie 541-4000N Flood									8		ABF power
1	Genie 541-4000N Flood									8		ABF power
1	Forklift Hertz Rental 544D-10	8										ABF
1	Pickup	8										ABF
1	Elevator	10										ABF

**Weather:** Sunny, wind low to high, High 70 F Low 60 F.

**Description of Operation:**

ABF continues working on the falsework and formwork for the next pour. The slope string lines have been installed for the workers to align the roof slope.

ABF continues adding posts and bents in the N-W VOID area. They have added the following posts

- E10 to E14 (5 post bent)
- D10 to D14 (5 post bent)
- C10 to C15 (6 post bent)
- They have installed all 6 east-west post bents from Line A to B (Like A10 to B10 etc) in the flat area.
- ABF's Henry Wheat was cutting and fitting steel channels to proper height for platform beams.
- ABF has added all posts bents in the sloped portion of the VOID.
- ABF has installed all the plywood for the falsework.

Lalit and Ron worked late.

**Additional Work on/off site:**

- The Temporary Tower Foundation work is finished for Towers A and B. The contractor is moving equipment out of the site to the lower area for Temporary Tower C foundation awaiting approval.
- CC Myers continues to work for the W3 and Temporary Foundations for moving the existing bridge in the vicinity. The rebar cages on the W3 are up.
- ABF finished erecting Temporary Tower A-west column bents.

**Inspector:**

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep