

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 615
Project Work Day No. 825
Date 08/19/2008
Shift Hours Start 6:30 Stop 3:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel							IDLE OR DOWN	REMARKS	
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
1	1	Gen. Foreman	4								4	Terry Cronk	ABF to E2
2	1	Pile Driver	8									Tony Crieghton	ABF
3	1	Pile Driver	8									George Mcneil	ABF
4	1	Laborer	8									Jose Molina	ABF
5	1	Laborer	8									Rickie Campos	ABF
6	1	Pile Driver J/M	8									Audre Hudson	ABF
7	1	Pile Driver/Welder	8									Henry Wheat	ABF
8	1	Elevator Operator	8									Howard Schroyer	ABF
9	1	Pile Driver	8									Nigel Lohse	ABF Foreman
10	1	Pile Driver									8	Paul Mason	ABF vacation
11	1	Pile Driver	8									Andy Adam	ABF
12	1	Pile Driver	8									Kurt Chaffion	ABF
13	1	Pile Driver									8	Jesse Johnasen	ABF vacation
14	1	Crane Operator	8									Jeff Scott	ABF
15	1	Operator Apprentice/oiler	8									Scott Ross	ABF
16	1	Pile Driver	8									Albansi Dell	ABF
17	1	Pile Driver	8									Keny Reynolds	ABF
17	1	Labor	8									Doug Evans	ABF
		Iron workers										Tim Greenlee etc	ABF/RSC
	1	Manitower 4100 W	4	4								New crane	ABF
	1	1" Man Lift S-125											Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005									8		ABF
	1	Lincoln Vantage Welding M/C 768-50-4009									8		ABF
	1	Lincoln Vantage Welding M/C 768-30-4032									8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	8										Hertz Rental, deck
	1	MQ Power Generator 220	8										ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	8										ABF deck
	1	MQ Whisper Watt 7000 549-20-4007	8										ABF

1	MQ Whisper Watt 7000 549-20-4044										8		ABF
1	Ingersoll Rand Air compressor 20-2183										8		ABF central
1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
1	Ingersoll Rand Air Compressor 185R										8		ABF Deck
1	Ingersoll Rand Air Compressor 006-18-4297										8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831										8		ABF power
1	Genie 541-4000N Flood Lights 536-40-7044										8		ABF
1	Genie 541-4000N Flood Lights 536-40-4839										8		ABF power
1	Genie 541-4000N Flood Lights 536-40-4843										8		ABF power
1	Genie 541-4000N Flood										8		ABF power
1	Genie 541-4000N Flood										8		ABF power
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	8											ABF
1	Elevator	4	4										ABF

Weather: Foggy Morning, wind low to high, High 67 F Low 54 F.

Description of Operation:

ABF finished working on the falsework and formwork for the next pour. The slope string lines have been installed for the workers to align the deck slope, rebars, duct profile etc

ABF has continues finishing installation of the top of the bulkheads.

ABF continues installing cooling water pipes per the Thermal Control Plan.

ABF pressure tested the cooling water pipes.

ABF continues installing the Jacking Saddle Frame support bars.

RSC continues installing #29 rebars on the top at south end.

RSC continues installing #25 T-headed vertical ties.

ABF/RSC received a truckload of vertical tie rods and #25 rebars.

ABF has started chilling the water in the holding tank.

Gil received a voicemail from Jim Davidson of ABF that the supposedly test results by ABF's testing lab (emailed by Charles to Lalit on 8/15/08) were not for these rebars.

Additional Work on/off site:

- (a) The Temporary Tower Foundation work is finished for Towers A and B. ABF is working on Temporary Tower A-west and B-west. The foundation work is progressing for Temporary Tower C.
- (b) There is no work at W3.
- (c) Attended Concrete Pour 3 Meeting at Job site at 10 AM.

Inspector:

Lalit Mathur

Trans Engineer (D)/Asst. Struct. Rep