

Job Stamp 04-0120F4 SFOBB SAS

Const. Calendar:	588			
Project Work Day No.:	798			
Date	07/23/2008			
Inspectors	Start	12:50	Stop	14:10
Hours				
Shift Hours		07:00		15:30

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV, Sub RPS**

Weather: Sunny skies with mild to warm temperature - Hi 81F Lo 57F (per weather.com forecast)

Description of Operations @ W2 Cap Beam:

ABF

- Began to rollout soffit/ceiling for the pour 3 northwest void area falsework.
- Continued to mobilize/construct void area falsework for the sloped portion of the northwest quadrant.
- Continued to prepare water cooling system pipes for pour 3 near the stairtowers sitting on the west soffit. Also completed placing PVC cooling pipes in the longitudinal/transverse diaphragms and west/east walls for pour 3.
- Erected the top portion of the northwest wall sloped forms in the void area, the ironworkers have not installed the #25 horizontal ties in this portion yet.

Notes: 1.) ABF is continuing 10hr shifts and today Ron Matin and Lalit Mathur are working overtime to observe operations.

RPS

- Were not on the jobsite today and are scheduled to be back onsite Monday July 28th.

Surveying Work:

- Developed a work plan for shooting the change in the elevations of the 21 falsework pipe columns to determine elastic shortening/settlement (if any) before pour 3.

Office Work:

- Attended weekly Team Concrete meeting with ABF and TY-Lin at 8:00am.
- Reviewed W2 post-tensioning plans and Submittal 150.
- Began to review top of concrete elevations for the W2 cap beam.
- Wrote today's diary.

Inspector:

Matt Bruce Matt Bruce Transportation Engineer (D)

REC'D *08 SEP-06 #006503