

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No 595
Project Work Day No. 805
Date 07/30/2008
Shift Hours Start 6:00 Stop 5:00
Inspector Shift 6:30 AM to 5:00 PM

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR - ABFJV

| EQUIPMENT AND/OR LABOR: | | HOURS - ITEM NO. | | | | | | | | | | REMARKS | | |
|-------------------------|---------|--|----------|-----------|--|--|--|--|--|--|--------|--------------|------------------|------------|
| Equip. # | NO. MEN | DESCRIPTION (Of Equipment or Labor) | REG Time | Over Time | | | | | | | | IDLE OR DOWN | Name | Contractor |
| | 1 | BERTH - 7 | | | | | | | | | | | | |
| | | Foreman | 8 | | | | | | | | | | Karl Nisley | ABF |
| 1 | | Pile Driver | 8 | | | | | | | | | | Harry Wheat | ABF |
| 1 | | Generator | | | | | | | | | | | 25 KW | ABF |
| 3 | | Welding Machine | | | | | | | | | 1 Idle | | lincoln | ABF |
| 1 | | Air compressor | | | | | | | | | | | Ingersol Rand | ABF |
| | | E2 - FOOTING | | | | | | | | | | | | ABF |
| 1 | | Foreman | 8 | 2 | | | | | | | | | Ben or Neal | ABF |
| 1 | | Pile Driver | 8 | 2 | | | | | | | | | Paul Paulk | ABF |
| 1 | | Pile Driver | 8 | 2 | | | | | | | | | Ed Mendoza | ABF |
| 1 | | Pile Driver | 8 | 2 | | | | | | | | | Alen Briney | ABF |
| 1 | | Pile Driver | 8 | 2 | | | | | | | | | Jason Matlock | ABF |
| 1 | | Crane Operator | 8 | 2 | | | | | | | | | Kevin Fitzgerald | ABF |
| 1 | | Oiler | 8 | 2 | | | | | | | | | Kevin Alger | ABF |
| 1 | | Deck Engineer | 8 | 2 | | | | | | | | | Ryan Oku | ABF |
| 1 | | Laborer | 8 | 2 | | | | | | | | | Rigoberto Caroen | ABF |
| 1 | | Laborer | 8 | 2 | | | | | | | | | Byron Contreras | ABF |
| 1 | | Laborer | 8 | 2 | | | | | | | | | Ignacio Gil | ABF |
| 1 | | Vacuum engine | | | | | | | | | | | Ditch witch | |
| 1 | | Sand blasting equipment | | | | | | | | | | | | ABF |
| 1 | | Air Compressor | | | | | | | | | | | Sullair | |
| 1 | | D.B. Crane | | | | | | | | | | | Manitowoc | ABF |
| 1 | | Skiff | | | | | | | | | | | Lobell | ABF |
| 1 | | Manlift | | | | | | | | | | | Ginie | ABF |
| 1 | | Flexy float | | | | | | | | | | | | ABF |
| 1 | | Barge | | | | | | | | | | | Westar 1 | ABF |
| 2 | | Welding Machine | | | | | | | | | 1 idle | | Lincoln | ABF |
| 2 | | Generator | | | | | | | | | | | 25 KW | ABF |

REC'D *08 SEP-09 #006583

Weather: Clear 70 F

Description of Operation:

Berth – 7

1. Assembling of support frams with wooden side form panels for E2 cross beam.
2. I attended Team Concrete meeting at 8.00 am.


E2 Footing

1. Welding stringers to cap beams at around the South column.
2. Checking tie rods under soffit deck and retightening the lose tie rods .
3. Setting soffit deck (timbers and ply woods) around the pier column at E2 East.
4. Sand blasting vertical bars (column cages) at West pier column.
5. I worked 2 hours overtime.
- 6.

Additional Work on/off site:

Inspector:

Masoud Modanlou



Trans Engineer (C)/Asst. Struct. Rep