

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:
04-SF-80-13.2/13.9 04-0120F4
SFOBB SAS
San Francisco Co. in San Francisco
Fm 0.6 km to 1.3 km East of Yerba Buena
Tunnel East Portal

Report No. **46.B**

Date the Shift Began: **7/16/08**

NIGHTWORK **WEDNESDAY**

Shift Hrs Start **6:00** Stop **17:00**
Engineer's Hrs Start **7:30** Stop **17:30**

ASSISTANT RESIDENT ENGINEER'S DAILY

BRIDGE

REPORT

Location: Pier E2	7-day const. cal.: 581	Weather: Sunny & Hot
Remark:	Project work day: 791	

Description of Operation: Falsework Erection

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.					IDLE OR DOWN/ ELSEWHERE	REMARKS	Name	Classification	Prime / Sub
EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)	RT	OT								
At Pier E2												
		Pile Driver	8.00	2.00						Ben Neal	Foreman	P
		Pile Driver	8.00	2.00						Alan Briney	Journeyman	p
		Pile Driver	4.00					4		Luke Paulk	Journeyman	p
		Pile Driver	8.00	2.00						Jason Matlock	Journeyman	p
		Pile Driver	8.00	2.00						Edward Mendoza	Journeyman	p
		Deck Engineer	8.00	2.00						Ryan Oku	Journeyman	p
		Operator	8.00	2.00						Kevin Fitzgerald	Journeyman	p
		Oiler	8.00	2.00						Kevin Alger	Journeyman	p
		Crane Ringer	8.00	2.00						Manitowac		
481-93-4002		Man-lift						10		Hertz Rental		
P185-R		Compressor						10		Genie s-125		
		Welding Machine						10		Ingersoll Rand		
		Generator						10		Lincoln Vantage 500		
		Generator						10		MQ Power 25		
At Berth 7												
		Pile Driver	8.00							Harry Wheat	Journeyman	P
		Pile Driver	8.00							Richard Yambao	Journeyman	P
		Pile Driver	8.00							Carl Nisley	Foreman	P

At Pier E2 the storyline continues as it has for a while now. The ABF crew continues to place the soffit and not much else is taking place at this location. The following photos tell the story of the progress the crew has made over the last few days.



REC'D '08 SEP-27 #006725

Job Stamp:
04-SF-80-13.2/13.9 04-0120F4
SFOBB SAS
San Francisco Co. in San Francisco
Fm 0.6 km to 1.3 km East of Yerba Buena
Tunnel East Portal

Report No. **46.B**

Date the Shift Began: **7/16/08**

NIGHTWORK **WEDNESDAY**

Shift Hrs	Start	6:00	Stop	17:00
Engineer's Hrs	Start	7:30	Stop	17:30

ASSISTANT RESIDENT ENGINEER'S DAILY

BRIDGE

REPORT

Location: Pier E2	7-day const. cal.: 581	Weather: Sunny & Hot
Remark:	Project work day: 791	



At Berth 7, the assembly of the form panels is proceeding at the usual pace and there are still a number of panels that need to be put together. The following photos depict some of the progress at this location.



Materials:

Insp. Hrs.	
REG: 8.0	INTERMITTENT
OT: 1.5	INSPECTION

Saman Soheili
Saman Soheili

ASR/CT
Title