

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:
04-SF-80-13.2/13.9 04-0120F4
SFOBB SAS
San Francisco Co. in San Francisco
Fm 0.6 km to 1.3 km East of Yerba Buena
Tunnel East Portal

Report No. **46.B**
Date the Shift Began: **7/17/08**
 NIGHTWORK **THURSDAY**
Shift Hrs Start **6:00** Stop **17:00**
Engineer's Hrs Start **7:30** Stop **17:30**

ASSISTANT RESIDENT ENGINEER'S DAILY BRIDGE REPORT

Location: Pier E2	7-day const. cal.: 582	Weather: Sunny
Remark:	Project work day: 792	

Description of Operation: Falsework Erection

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.					IDLE OR DOWN/ ELSEWHERE	Prime American Bridge / Fluor JV (P)	Sub #1	Sub #2	Sub #3	Sub #4	Sub #5
EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)	RT	OT										
At Pier E2														
		Pile Driver	8.00	2.00					Ben Neal	Foreman				P
		Pile Driver	8.00	2.00					Alan Briney	Journeyman				p
		Pile Driver	4.00				4		Luke Paulk	Journeyman				p
		Pile Driver	8.00	2.00					Jason Matlock	Journeyman				p
		Pile Driver	8.00	2.00					Edward Mendoza	Journeyman				p
		Deck Engineer	8.00	2.00					Ryan Oku	Journeyman				p
		Operator	8.00	2.00					Kevin Fitzgerald	Journeyman				p
		Oiler	8.00	2.00					Kevin Alger	Journeyman				p
		Crane Ringer						10	Manitowac					
481-93-4002		Man-lift						10	Hertz Rental					
P185-R		Compressor						10	Genie s-125					
		Welding Machine						10	Ingersoll Rand					
		Generator						10	Lincoln Vantage 500					
									MQ Power 25					
At Berth 7														
		Pile Driver	8.00						Harry Wheat	Journeyman				P
		Pile Driver	8.00						Richard Yambao	Journeyman				P
		Pile Driver	8.00						Carl Nisley	Foreman				P

At E2, ABF is continuing with the soffitwork which is comprised of caulking the seams and laying down aluminum flash over them. The ABF surveyors were also busy with the placement of control points on top. Other than this work, which is putting the final touches on the soffit that stretches from the North column to a few feet shy of the North side of the South column, there is absolutely no work taking place at this location.

At Berth 7, the ABF crew of three (including the Super) continued with the fabrication of the form panels. Also, they began the installation of a structure that would be used atop of the E2 soffit in order to house the blasting operation on the concrete and the reinforcing steel.

Materials:

Insp. Hrs.	REG: 8.0	INTERMITTENT
	OT: 1.5	INSPECTION

Saman Soheili
Saman Soheili

ASR/CT
Title

REC'D 108 SEP 27 #006126