

Job Stamp 04-0120F4 SFOBB SAS

Construction Calendar no.	609
Project working days no.	819
Date	08/13/2008
Inspectors	Start 6:30 Stop 17:00
Hours	
Shift Hours	Start 6:30 Stop 15:00

Assistant Structure Rep.'s Daily Report

Location & Description of Operation	SAS-Temporary towers, Tower A & B Erection
Weather	HI: 87 F Low: 55 F Partly cloudy

Equipment and/or labor			Hours - ITEM no.						Remarks
Equip no.	# personnel	Description (of equipment or labor)	Regular	OT	DT	Rental		IDLE	
	C	Liebherr LR 1300	8						ABF
006-18-4293	C	Ingresoll Compressor	8						ABF
481-93-6013	R	Gnie Boom lift	2						ABF
544D-10	R	Gradall Forklift	2						ABF
	1	Dale Thomas	8						Operator
	1	Doug Greene	8						Oilee
	1	Ed Meyer	8						Foreman
	1	Matt Chamberlain	8						Iron worker
	1	James Sturgeon	8						Iron worker
	1	Serina Lafleur	8						Iron worker
	1	David Lucero	8						Iron worker
	1	Jerry Kubala, Jr.	8						Iron worker


Description of Operation:

- Daily activity of contractors (ABF)
 - Erected the lower portion of the tower BE (see Figs 1 through 3).
 - Bring the gravel. Then, LR1300 crane move forward to reduce demanding of the lift (Fig 4).
 - Deliver one vertical member and link beam of the tower BE (Fig 5).
 - Assembled the upper portion of the tower AE (Figs 6 through 8).
 - See Art Pannu's diary for additional contractors' activities and comments.

- Note
 - Superintendent Dan is on site from 06:00 to 06:30, and 10:30 to 11:30.
 - Tony from SE is on-site all day.
 - Mentioned Art the necessity to obtain a document from ABF regarding the reason why contractor has rolled section of the diagonal bracing instead of built-up section, which is different from the plan.
 - 2 hours O.T.

- Punch list
 - The right top bolt of the east side plate of the tower A west line should be turned more (see 07/22/08 diary for more information).
 - The bolts at the top and bottom of the diagonal bracing splices of the tower B west line are short (see Appendix #1 of 07/29/08 diary for more information)

REC'D *08 SEP-27 #006768



Lower portion of the tower BE




Fig 2.



Fig 3

Fig 1



Gravel delivered on site

Fig 4.



Fig 5.

4" bolt, 1/3 turn,
washer one side
Pretensioned on
ground

4" bolt, 1/3 turn,
washers each side
Pretensioned on
the ground




Fig 6



Fig 7



Fig 8

Inspector:
SeongHyeok Song

Trans Engineer (Civil) / Asst. Struct. Rep