

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:
04-SF-80-13.2/13.9 04-0120F4
SFOBB SAS
San Francisco Co. in San Francisco
Fm 0.6 km to 1.3 km East of Yerba Buena
Tunnel East Portal

Report No. 7-day const. cal.: 604
Project work day: 814
Date the Shift Began: 8/8/08
 NIGHTWORK FRIDAY
Shift Hrs Start 6:30 Stop 15:00
Engineer's Hrs Start 7:00 Stop 15:30

ASSISTANT RESIDENT ENGINEER'S DAILY BRIDGE REPORT

Location: W2 Cap Beam	Weather: overcast AM
Remark: ironwork	Hi 77F/Lo 52F

Description of Operation:
ABF - continue formwork/bulkhead for pour 3
RPS - continue placing ironwork for pour 3

		HOURS - ITEM NO.						CONTRACTORS	
ITEM NO. >>		38	48					Prime	American Bridge / Fluor JV (P)
								Sub #1	Regional (1)
EQUIPMENT AND/OR LABOR:		Structural Concrete, Bridge	Bar Reinforcing Steel (Bridge)					Sub #2	(2)
EQPT. NO.	NO. MEN			DESCRIPTION (Of Equipment or Labor)	RT	RT			Sub #3
								Sub #4	(4)
								Sub #5	(5)
								REMARKS	
								Name	Classification
									Prime / Sub

For equipment and personnel hours, please see LALIT MATHUR'S diaries.

ABF continues to build the formwork for pour 3. They are currently working on the bulkhead on the northeast corner of the pour (DSC02219). Cooling pipes have been placed for pour 3 (DSC02218). RPS has had to remove or halt from placing #43 bars that were fabricated incorrectly (DSC02220). The RFI they submitted has not been approved.

I've spent more time reviewing plans/RFIs/Submittals for E2 Cross beam

REC'D 08 OCT 01 100500



Materials:

Insp. Hrs.	
REG: 8.0	INTERMITTENT
OT:	INSPECTION

David Chung
DAVID CHUNG
TE/CT
Title