

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:
04-SF-80-13.2/13.9 04-0120F4
SFOBB SAS
San Francisco Co. in San Francisco
Fm 0.6 km to 1.3 km East of Yerba Buena
Tunnel East Portal

Report No. 7-day const. cal.: 614
Project work day: 824
Date the Shift Began: 8/18/08
 NIGHTWORK MONDAY
Shift Hrs Start 6:30 Stop 15:00
Engineer's Hrs Start 6:45 Stop 15:15

ASSISTANT RESIDENT ENGINEER'S DAILY

BRIDGE

REPORT

Location: E2 Cross Beam	Weather: overcast AM/partly PM
Remark: sandblast	Hi 67F/Lo 58F

Description of Operation:
ABF - continue sandblasting steel cages at E2E.

1099001-01 #005801

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.							CONTRACTORS				
EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)	ITEM NO. >>							PRIME	SUB #	REMARKS	
			38	48	133								
			Structural Concrete, Bridge	Bar Reinforcing Steel (Bridge)	Construction Surveying								
			RT	RT	RT								
										Name	Classification	Prime / Sub	
	1	Foreman	8.00								Ben Neal	Pilebutt	P
	1	Journeyman							8.00		Allen Briney	Pilebutt	P
	1	Journeyman							8.00		Jason Matlock	Pilebutt	P
	1	Journeyman	8.00								Luke Paulk	Pilebutt	P
	1	Journeyman							8.00		Edward Mendoza	Pilebutt	P
	1	Apprentice	8.00								Garrieth Nelson	Pilebutt	P
	1		8.00								Ray Oku	Deck Engr	P
	1	Journeyman	8.00								Kevin Fitzgerald	Operator	P
	1	Apprentice	8.00								David Bian	Oiler	P
	1			8.00							Byron Contreran	Laborer	P
	1								8.00		Ignacio Gil	Laborer	P
	1			8.00							Riyoberto Cancon	Laborer	P
	1	Apprentice			8.00						Chris Roberts	Surveyor	P
	1	Journeyman			8.00						Terry Dennis	Surveyor	P
	1	Ringer Barge							8.00		Manitowac Crane		P
002062	1	Lincoln Electric							8.00		Vantage 500	6008088	P
002083	1	Lincoln Electric							8.00		Vantage 500	6008091	P
002068	1	MQ Power Generator	8.00								Whisperwatt 25	6007939	P
002069	1	MQ Power Generator	8.00								Whisperwatt 25		P
	1	Honda 115 Horse Skiff							8.00				P
002045	1	Ingersoll Rand P185R		8.00									P
	1	Clemco Classic 150		8.00							Sand Bucket		P
674015	1	Sullair SF 375H		8.00							Compressor		P
679095002	1	Ditch Witch FX60		8.00							Vacuum		P
	1	Flex Anchor							8.00		Equipment Barge		P
	1	"Westar I" barge							8.00				P

Weekly Internal meeting: W2 concrete pour has been hinted to be at 0200 this Thursday, 8/21. There will be a mtg tomorrow at 1000 in front of the contractor's office at YBI. Imbeds have not been approved yet, and previously mentioned in weekly meeting with contractor two weeks ago. The deck will receive a broom finish. they have not yet pressure tested the cooling system.

E2 crew was partially at Pier 7. Ironwork was scheduled to be delivered today but has not been seen at E2. Though a few trailers were seen on Burma road with ironwork. Work on W2 appear to be priority so the 10 hr days at W2 are not reflective at E2. At E2, they have placed fillets for the corners between the soffit and east face panels (DSC02243). Sandblasting continues and proper safety precautions are addressed with a raised platform (DSC02242). Surveyors continued to layout bolts for the shear key & bearing at E2W (DSC02244).



TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:
 04-SF-80-13.2/13.9 04-0120F4
 SFOBB SAS
 San Francisco Co. in San Francisco
 Fm 0.6 km to 1.3 km East of Yerba Buena
 Tunnel East Portal

Report No. 7-day const. cal.: 614
Project work day: 824
 Date the Shift Began: 8/18/08
 NIGHTWORK MONDAY
 Shift Hrs Start 6:30 Stop 15:00
 Engineer's Hrs Start 6:45 Stop 15:15

ASSISTANT RESIDENT ENGINEER'S DAILY

BRIDGE

REPORT

Location: E2 Cross Beam	Weather: overcast AM/partly PM
 <p>DSC02242.jpg</p>	 <p>DSC02243.jpg</p>
 <p>DSC02244.jpg</p>	

Materials:

Insp. Hrs.	
REG: 8.0	INTERMITTENT
OT:	INSPECTION


 DAVID CHUNG

TE/CT
 Title