

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM

JOB STAMP
04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 620 to 626	DATE: 08/24/08 to 08/30/08 <input type="checkbox"/> M <input type="checkbox"/> T <input checked="" type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; 07:30 STOP; 16:00	TEMPERATURE: MIN; NA MAX; NA
WEATHER: (NA – See Weekly Statement of Working Days)	

Sunday:

- No Activity.

Monday:

- Go out to the jobsite and do not see any flagging activity or district item work.
- Fill out on-line vehicle log.
- Do an informal SWPPP inspection after the concrete pour at W2. Jobsite looks very good.
- Checking and reply emails.
- Prepare Asst. Resident Engineer's Daily Report and Jobsite Diary Report.

Tuesday:

- Dutra installs fiber rolls at Torpedo Building area. (see jobsite diary for detail.)
- Review SWPPP drawing regarding BMP's for Torpedo Building area.
- Discuss with Darryl Schram regard SWPPP.
- Check PMIV and reply action items.
- Checking and reply emails.
- Prepare Asst. Resident Engineer's Daily Report and Jobsite Diary Report.

Wednesday:

- ABF did some flagging for Dutra's concrete truck. (see jobsite diary for detail.)
- Do Weekly SWPPP Inspection with Branden Bedwell and Laura Ivey. (See PMIV Cat.20.05 for Attachment H Report.)
- Fill out SWPPP Attachment H Reports.
- Checking and reply emails.
- Prepare Asst. Resident Engineer's Daily Report and Jobsite Diary Report.

Thursday:

- ABF did some flagging for Dutra's equipment delivery. (see jobsite diary for detail.)
- Review SWPPP Amendment #14.
- Discuss SWPPP Amendment #14 with SWPPP group.
- Checking and reply emails.
- Check PMIV and reply action items.
- Prepare Asst. Resident Engineer's Daily Report and Jobsite Diary Report.

SIGNATURE



(Robert Wong)

TITLE

REC'D 08 OCT 06 1006874

T.E & Office Engineer, SAS



STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM

JOB STAMP 04-0120F4 04-SF-80-13.2/13.9 SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46


REPORT NO.: 620 to 626	DATE: 08/24/08 to 08/30/08 <input type="checkbox"/> (Circle Day)
SHIFT HOUR: START; 07:30 STOP; 16:00	TEMPERATURE: MIN; NA MAX; NA
WEATHER: (NA – See Weekly Statement of Working Days)	

Friday:

- Dutra starts CDIH pile drilling today and encounters some SWPPP problem. They put the slurry mud on top the temporary fill rocks. They need to have some water tied containment to contain the dirt and then take it over to the approved stockpile area.
- Checking and reply emails.
- Check PMIV and reply action items.
- Prepare Asst. Resident Engineer's Daily Report and Jobsite Diary Report.

Saturday:

- No Activity.

SIGNATURE 	TITLE T.E & Office Engineer, SAS
--	--

Job Stamp
 04-0120F4
 SFOBB SAS

Report No. 622
 Date 08/26/08, Tuesday
 Shift Hours Start 0730 Stop 1600

ASSISTANT RESIDENT ENGINEER'S For CCO #1 Work by ABF

HOURS - ITEM NO.												REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Item # 26											
EQUIPMENT AND/OR LABOR:												Name	Contractor	
	1	Labor	4.0										Lee Tacker	Dutra
	1	Labor	4.0										Ventura Ochoa	Dutra
	1	Labor	4.0										C. Gilbert	Dutra

Date: 08/26/08, Tuesday

Weather: Sunny/Clear. Hi 78° F. Lo 56° F.

Description of Operation:

Dutra installs fiber rolls at Torpedo Building area (Temporary Tower C). Total fiber roll installed is 11 pcs @ 25 foot each. = 275 feet.

Inspector:
 Robert Wong

PS

Job Stamp
 04-0120F4
 SFOBB SAS

Report No. 624
 Date 08/28/08, Thursday
 Shift Hours Start 0700 Stop 1600

ASSISTANT RESIDENT ENGINEER'S For CCO #1 Work by ABF

			HOURS - ITEM NO.												
EQUIPMENT AND/OR LABOR:			CCO #1										IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)												Name	Contractor
	1	Flagger / Labor	5.5											Jose Molina	ABF
	1	Flagger / Labor	5.5											Doug Evans	ABF

Date: 08/28/08, Thursday

Weather: Sunny/Clear. Hi 89° F. Lo 61° F.

Description of Operation:

ABF flaggers did one way traffic flagging on North Gate Road and Macalla Road, YBI from 7:00 am to 12:30 pm for truck deliver Dutra's equipment.

Inspector:
 Robert Wong

PS