


STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 621 to 625	DATE: 08/25/08 To 08/29/08 <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> (Circle Day)
SHIFT HOUR: START: 07:00 STOP: 15:30	TEMPERATURE: MIN: NA MAX: NA
WEATHER: (NA – See Weekly Statement of Working Days)	

Monday: 8/25/08

- Completed and filed my ARE diaries of last week.
- Sent two originals of Final CCO 100 (Temp Tower Anchor Rods @ T1) to ABF for signature (in PMIV).
- At Gary Pursell request, updated CCO 91 Concurrence Memo and got Jason Tom signature.
- At ABF request to resubmit originals of CCO 45 for signature as the first submittal got lost, prepared new originals with wet Engineer Stamp and signatures and sent them to ABF (in PMIV).
- A new ATP for CCO 86 was issued on Friday; copied to file. This is for TYLin sketches N0. 8 and 10.

Tuesday: 8/26/08

- Requested Concurrences from Ken Terpstra on final CCO' s 96 and 100 (via e-mail) and received it next day.
- Updated CCO-log to reflect the Expended Amount to date as per the Estimate of 8/20/08.
- Covered with Darryl Schram the work in progress, specifically CCO 91 (China Field Office), which Gary Pursell wants issued for signatures very soon.
- Revised CCO 89 Concurrence Memo to move the (MT) to CCO 91 at Gary Pursell request.

Wednesday: 8/27/08

- Covered with Scott Fabel the work in progress. Scott was out for couple days.
- Prepared the Project Monthly Cost Report (Pochana) and forwarded it to Darryl Schram for his action.
- Received and responded to PMIV actions on different CCO related issues.
- Received from TYLin new updates for CCO 43, noted missing Spec Changes. Worked with TYLin on correcting transmittal and getting the missing spec changes.
- Requested from PB the revision to (2) plan sheets of CCO 42S1 and got them back today.

Thursday: 8/28/08

- Reviewed with Scott Fabel the final CCO 42S1 that is being issued to the Contractor. We discovered few of PB plan sheets have expired "Eng. Stamp". Updated sheets requested from PB.
- Received from TYLin new updates for CCO' s 66 and 79. Copied to files.
- Reviewed with Darryl Schram and Scott Fabel the work in progress
- Received different PMIV actions from Darryl Schram and responded to the different CCO related issues.

Friday: 8/29/08

- Received from PB the updated sheets for CCO 42S1 and incorporated into CCO plan sheet set.
- Participated in the MEP CCO meeting.
- Received back from ABF the executed CCO' s 45, 96, and 100.
- Worked on updating the CCO Memos for the 3 executed CCO' s 45, 96, and 100. These Final CCO' s were approved by Gary Pursell today. These CCO' s will be sent to DO for processing next week.

SIGNATURE

(George Boughosn)

TITLE

Office Engineer, SAS