

Job Stamp

04-0120F4
SFOBB SAS

Const. Calendar Day No. 629

Project Work Day No. 839

Date 09/02/2008

Shift Hours Start 6:30 Stop 3:00

Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

| HOURS - ITEM NO. | | | | | | | | | | | | | |
|-------------------------|-----------|---|---------------------------|-----------------------------|--|--|--|--|--|---|--------------|------------------|--------------------|
| EQUIPMENT AND/OR LABOR: | | | #38 Str. Concrete, Bridge | #48 Bar Reinforcement Steel | | | | | | | IDLE OR DOWN | REMARKS | |
| Equip. # | N O M E N | DESCRIPTION (Of Equipment or Labor) | | | | | | | | | | | |
| 1 | 1 | Gen. Foreman | 6.5 | | | | | | | | | Terry Cronk | ABF 8 AM |
| 2 | 1 | Pile Driver | 8 | | | | | | | | | Tony Crieghton | ABF |
| 3 | 1 | Pile Driver | 8 | | | | | | | | | George Mcnell | ABF |
| 4 | 1 | Laborer | 8 | | | | | | | | | Jose Molina | ABF |
| 5 | 1 | Laborer | 8 | | | | | | | | | Rickie Campos | ABF |
| 6 | 1 | Pile Driver J/M | 8 | | | | | | | | | Audre Hudson | ABF |
| 7 | 1 | Pile Driver/Welder | 8 | | | | | | | | | Henry Wheat | ABF |
| 8 | 1 | Elevator Operator | 8 | | | | | | | | | Howard Schroyer | ABF |
| 9 | 1 | Pile Driver | 8 | | | | | | | | | Nigel Lohse | ABF Foreman |
| 10 | 1 | Pile Driver | 8 | | | | | | | | | Paul Mason | ABF |
| 11 | 1 | Pile Driver | 8 | | | | | | | | | Andy Adam | ABF |
| 12 | 1 | Pile Driver | 8 | | | | | | | | | Kurt Chaisson | ABF |
| 13 | 1 | Pile Driver | 8 | | | | | | | | | Jesse Johnasen | ABF |
| 14 | 1 | Crane Operator | 8 | | | | | | | | | Jeff Scott | ABF |
| 15 | 1 | Operator Apprentice/oiler | 8 | | | | | | | | | Scott Ross | ABF |
| 16 | 1 | Pile Driver | 8 | | | | | | | | | Abasi Delley | ABF |
| 17 | 1 | Pile Driver | 8 | | | | | | | | | Keny Reynolds | ABF |
| 17 | 1 | Labor | 8 | | | | | | | | | Doug Evans | ABF |
| | | Iron workers | 0 | | | | | | | | | Tim Greenlee etc | ABF/RSC |
| | 1 | Manitower 4100 W | | | | | | | | | | New crane | ABF |
| | 1 | 1" Man Lift S-125 | | | | | | | | | | | Hertz Rental |
| | 1 | Lincoln Vantage Welding M/C 768-50-4005 | | | | | | | | 8 | | | ABF |
| | 1 | Lincoln Vantage Welding M/C 768-50-4009 | | | | | | | | 8 | | | ABF |
| | 1 | Lincoln Vantage Welding M/C 768-30-4032 | | | | | | | | 8 | | | Hertz Rental |
| | 1 | Lincoln Vantage Welding M/C 768-30-4014 | 8 | | | | | | | | | | Hertz Rental, deck |
| | 1 | MQ Power Generator 220 | 8 | | | | | | | | | | ABF Main power |
| | 1 | MQ Whisper Watt 7000 549-07-5006 | | | | | | | | | | | ABF deck |
| | 1 | MQ Whisper Watt 7000 549-20-4007 | | | | | | | | | | | ABF |

REC'D 08 OCT 06 1006883

| | | | | | | | | | | | | | |
|---|--|---|--|--|--|--|--|--|--|--|---|--|-------------|
| 1 | MQ Whisper Watt 7000 549-20-4044 | | | | | | | | | | 8 | | ABF |
| 1 | Ingersoll Rand Air compressor 20-2183 | | | | | | | | | | 8 | | ABF central |
| 1 | Ingersoll Rand Air Compressor 006-18-4293 | | | | | | | | | | 8 | | ABF |
| 1 | Ingersoll Rand Air Compressor 185R | | | | | | | | | | 8 | | ABF Deck |
| 1 | Ingersoll Rand Air Compressor 006-18-4297 | | | | | | | | | | 8 | | ABF |
| 1 | Ingersoll Rand Flood Lights 536-40-6831 | | | | | | | | | | | | ABF power |
| 1 | Genie 541-4000N Flood Lights 536-40-7044 | | | | | | | | | | | | ABF |
| 1 | Genie 541-4000N Flood Lights 536-40-4839 | | | | | | | | | | | | ABF power |
| 1 | Genie 541-4000N Flood Lights 536-40-4843 | | | | | | | | | | | | ABF power |
| 1 | Genie 541-4000N Flood | | | | | | | | | | | | ABF power |
| 1 | Genie 541-4000N Flood | | | | | | | | | | | | ABF power |
| 1 | Forklift Hertz Rental 544D-10 | | | | | | | | | | 8 | | ABF |
| 1 | Pickup | 8 | | | | | | | | | | | ABF |
| 1 | Elevator | 8 | | | | | | | | | | | ABF |

Weather: Sunny Morning, wind low to high, High 75 F Low 60 F.

Description of Operation:

The contractor turned off the cooling system on Saturday morning.

The contractor removed the blankets from the top of concrete and exposed the concrete surface. Except for some minor cracks on the south-west quadrant and a some along the west of the north-south wall, the concrete surface is crack free. It si a better comfort specially after the high temperatures of the concrete during the Thermal Control.

ABF started to remove the formwork on the south side.

ABF has started to remove the cooling pipe system piping and equipment.

ABF continues installing vertical double channels at South Hinge K location. A total of 8 pairs were installed. Additionally 1 W14 vertical was installed in the center of these channels making it a total of 9 vertical members.

ABF has started to install formwork panels on the south side of the East wall.

ABF continues to work on the walkway on the east face to prepare for the next pour.

ABF surveyors are giving layout of the PT blockouts for continuity tendons.

Additional Work on/off site:

- (a) The Temporary Tower Foundation work is finished for Towers A and B. ABF is working on Temporary Tower A-west and B-west. The foundation work is progressing for Temporary Tower C.
- (b) CC Myers brought rebar cages for W3.
- (c) ABF is assembling the truss for west side for the Temporary Towers A and B and is working for foundations for Temporary Tower C.
- (d) Attended Gil's staff meeting.

Inspector:

Lalit Mathur _____ Trans Engineer (D)/Asst. Struct. Rep _____