

Job Stamp

04-0120F4
SFOBB SAS

Const. Calendar Day No. 636

Project Work Day No. 846

Date 09/09/2008

Shift Hours Start 6:30 Stop 3:00

Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

| HOURS - ITEM NO. | | | | | | | | | | | | | |
|-------------------------|-----------|---|---------------------------|------------------------------|--|--|--|--|--|---|--------------|------------------|--------------------|
| EQUIPMENT AND/OR LABOR: | | | #38 Str. Concrete, Bridge | # 48 Bar Reinforcement Steel | | | | | | | IDLE OR DOWN | REMARKS | |
| Equip. # | N O M E N | DESCRIPTION (Of Equipment or Labor) | | | | | | | | | | | Name |
| 1 | 1 | Gen. Foreman | 8 | | | | | | | | | Terry Cronk | ABF |
| 2 | 1 | Pile Driver | 8 | | | | | | | | | Tony Crieghton | ABF |
| 3 | 1 | Pile Driver | 8 | | | | | | | | | George Mcneil | ABF |
| 4 | 1 | Laborer | 8 | | | | | | | | | Jose Molina | ABF |
| 5 | 1 | Laborer | 8 | | | | | | | | | Rickie Campos | ABF |
| 6 | 1 | Pile Driver J/M | 8 | | | | | | | | | Audre Hudson | ABF |
| 7 | 1 | Pile Driver/Welder | 8 | | | | | | | | | Henry Wheat | ABF |
| 8 | 1 | Elevator Operator | 8 | | | | | | | | | Howard Schroyer | ABF |
| 9 | 1 | Pile Driver Foreman | 8 | | | | | | | | | Nigel Lohse | ABF |
| 10 | 1 | Pile Driver | 8 | | | | | | | | | Paul Mason | ABF |
| 11 | 1 | Pile Driver | 8 | | | | | | | | | Andy Adam | ABF |
| 12 | 1 | Pile Driver | 8 | | | | | | | | | Kurt Chaisson | ABF |
| 13 | 1 | Pile Driver | 8 | | | | | | | | | Jesse Johnasen | ABF |
| 14 | 1 | Crane Operator | 8 | | | | | | | | | Jeff Scott | ABF |
| 15 | 1 | Operator Apprentice/oiler | 8 | | | | | | | | | Scott Ross | ABF |
| 16 | 1 | Pile Driver | 8 | | | | | | | | | Abasi Delley | ABF |
| 17 | 1 | Pile Driver | 8 | | | | | | | | | Keny Reynolds | ABF |
| 17 | 1 | Labor | | | | | | | | | | Doug Evans | ABF no info |
| | | Iron workers | 0 | | | | | | | | | Tim Greenlee etc | ABF/RSC |
| | 1 | Manitower 4100 W | | | | | | | | | | New crane | ABF |
| | 1 | 1 st Man Lift S-125 | | | | | | | | | | | Hertz Rental |
| | 1 | Lincoln Vantage Welding M/C 768-50-4005 | | | | | | | | 8 | | | ABF |
| | 1 | Lincoln Vantage Welding M/C 768-50-4009 | | | | | | | | 8 | | | ABF |
| | 1 | Lincoln Vantage Welding M/C 768-30-4032 | | | | | | | | 8 | | | Hertz Rental |
| | 1 | Lincoln Vantage Welding M/C 768-30-4014 | 8 | | | | | | | | | | Hertz Rental, deck |
| | 1 | MQ Power Generator 220 | 8 | | | | | | | | | | ABF Main power |
| | 1 | MQ Whisper Watt 7000 549-07-5006 | 8 | | | | | | | | | | ABF deck |
| | 1 | MQ Whisper Watt 7000 549-20-4007 | | | | | | | | | | | ABF |

REC'D OCT 06 #006998

090908

| | | | | | | | | | | | | | |
|---|--|---|--|--|--|--|--|--|--|--|---|--|-------------------|
| 1 | MQ Whisper Watt 7000 549-20-4044 | | | | | | | | | | 8 | | ABF |
| 1 | Ingersoll Rand Air compressor 20-2183 | | | | | | | | | | 8 | | ABF central |
| 1 | Ingersoll Rand Air Compressor 006-18-4293 | | | | | | | | | | 8 | | ABF |
| 1 | Ingersoll Rand Air Compressor 185R | | | | | | | | | | 8 | | ABF Deck |
| 1 | Ingersoll Rand Air Compressor 006-18-4297 | | | | | | | | | | 8 | | ABF |
| 1 | Ingersoll Rand Flood Lights 536-40-6831 | | | | | | | | | | | | ABF power |
| 1 | Genie 541-4000N Flood Lights 536-40-7044 | | | | | | | | | | | | ABF |
| 1 | Genie 541-4000N Flood Lights 536-40-4839 | | | | | | | | | | | | ABF |
| 1 | Genie 541-4000N Flood Lights 536-40-4843 | | | | | | | | | | | | ABF |
| 1 | Genie 541-4000N Flood | | | | | | | | | | | | ABF |
| 1 | Genie 541-4000N Flood | 8 | | | | | | | | | | | ABF deck power |
| 1 | Forklift Hertz Rental 544D-10 | 8 | | | | | | | | | | | ABF |
| 1 | Pickup | 8 | | | | | | | | | | | ABF |
| 1 | Elevator | 8 | | | | | | | | | | | ABF |

Weather: Goggy/Cloudy Morning, wind low to high, High 64 F Low 58 F.

Description of Operation:

ABF continues to remove the formwork.

ABF continues installing formwork panels on the East wall.

ABF continues to work on the walkway on the east face to prepare for the next pour.

ABF has completed installation 98 Vertical PT bars just in the front of the south Hinge K rods as shown on Drawing 471R2 of 1204, Detail A and Section D-D. The floor pit is dirty and ABF was informed of this.

ABF has started cleaning the area around Pour 3.

ABF is installing plastic pipes to grout the thermal cooling pipes of Pour 3.

Additional Work on/off site:

- (a) The Temporary Tower Foundation work is finished for Towers A and B. ABF is working on Temporary Tower A-west and B-west. The foundation work is progressing for Temporary Tower C.
- (b) CC Myers brought rebar cages for W3. There is lot of activity..
- (c) ABF is assembling the truss for west side for the Temporary Towers A and B and is working for foundations for Temporary Tower C. They will do most of the work in the night for Tower C.

Inspector:

Lalit Mathur _____ Trans Engineer (D)/Asst. Struct. Rep _____