

Job Stamp

04-0120F4  
SFOBB SAS

Const. Calendar Day No. 637

Project Work Day No. 847

Date 09/10/2008

Shift Hours Start 6:30 Stop 3:00

Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

HOURS - ITEM NO.												
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel							IDLE OR DOWN	REMARKS
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										
1	1	Gen. Foreman									8	Terry Cronk ABF Pier 7
2	1	Pile Driver	8									Tony Crieghton ABF
3	1	Pile Driver	8									George Mcneil ABF
4	1	Laborer	8									Jose Molina ABF
5	1	Laborer	8									Rickie Campos ABF
6	1	Pile Driver J/M	8									Audre Hudson ABF
7	1	Pile Driver/Welder	8									Henry Wheat ABF
8	1	Elevator Operator	8									Howard Schroyer ABF
9	1	Pile Driver Foreman	8									Nigel Lohse ABF
10	1	Pile Driver	8									Paul Mason ABF
11	1	Pile Driver	8									Andy Adam ABF
12	1	Pile Driver	8									Kurt Chaission ABF
13	1	Pile Driver	8									Jesse Johnasen ABF
14	1	Crane Operator	8									Jeff Scott ABF
15	1	Operator Apprentice/oiler	8									Scott Ross ABF
16	1	Pile Driver	8									Abasi Delley ABF
17	1	Pile Driver	8									Keny Reynolds ABF
17	1	Labor										Doug Evans ABF off
		Iron workers	0									Tim Greenlee etc ABF/RSC
	1	Manitower 4100 W										New crane ABF
	1	1 <sup>st</sup> Man Lift S-125										Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005									8	ABF
	1	Lincoln Vantage Welding M/C 768-50-4009									8	ABF
	1	Lincoln Vantage Welding M/C 768-30-4032									8	Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	8									Hertz Rental, deck
	1	MQ Power Generator 220	8									ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	8									ABF deck
	1	MQ Whisper Watt 7000 549-20-4007										ABF

REC'D - 08 OCT 06 #006889

091008

1	MQ Whisper Watt 7000 549-20-4044										8		ABF
1	Ingersoll Rand Air compressor 20-2183										8		ABF central
1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
1	Ingersoll Rand Air Compressor 185R										8		ABF Deck
1	Ingersoll Rand Air Compressor 006-18-4297										8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831												ABF power
1	Genie 541-4000N Flood Lights 536-40-7044												ABF
1	Genie 541-4000N Flood Lights 536-40-4839												ABF
1	Genie 541-4000N Flood Lights 536-40-4843												ABF
1	Genie 541-4000N Flood												ABF
1	Genie 541-4000N Flood	8											ABF deck power
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	8											ABF
1	Elevator	8											ABF

**Weather:** Goggy/Cloudy Morning, wind low to high, High 64 F Low 58 F.

**Description of Operation:**

ABF continues to remove the formwork.

ABF continues installing formwork panels on the East wall.

ABF continues to work on the walkway on the east face to prepare for the next pour.

ABF has completed installation 98 Vertical PT bars just in the front of the south Hinge K rods as shown on Drawing 471R2 of 1204, Detail A and Section D-D and is working on the vertical PT Bar installation on the north side as shown in Detail B

ABF started grouting the Thermal Control Pipes this morning. They could grout only 22 pies out of 27 as ABF ran out of the grout bags.

**Additional Work on/off site:**

- (a) The Temporary Tower Foundation work is finished for Towers A and B. ABF is working on Temporary Tower A-west and B-west. The foundation work is progressing for Temporary Tower C.
- (b) CC Myers brought rebar cages for W3. There is lot of activity..
- (c) ABF is assembling the truss for west side for the Temporary Towers A and B and is working for foundations for Temporary Tower C. They will do most of the work in the night for Tower C.

**Inspector:**

Lalit Mathur \_\_\_\_\_ Trans Engineer (D)/Asst. Struct. Rep \_\_\_\_\_