

Job Stamp

04-0120F4
SFOBB SAS

Const. Calendar Day No. 639

Project Work Day No. 849

Date 09/12/2008

Shift Hours Start 6:30 Stop 3:00

Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

HOURS - ITEM NO.												
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel							IDLE OR DOWN	REMARKS
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										
1	1	Gen. Foreman									8	Terry Cronk ABF Pier 7
2	1	Pile Driver	8									Tony Crieghton ABF
3	1	Pile Driver	8									George Mcneil ABF
4	1	Laborer									8	Jose Molina ABF Pier 7
5	1	Laborer	8								8	Rickie Campos ABF Pier 7
6	1	Pile Driver J/M	8									Audre Hudson ABF
7	1	Pile Driver/Welder	8									Henry Wheat ABF
8	1	Elevator Operator	8									Howard Schroyer ABF
9	1	Pile Driver Foreman	8									Nigel Lohse ABF
10	1	Pile Driver	8									Paul Mason ABF
11	1	Pile Driver	8									Andy Adam ABF
12	1	Pile Driver	8									Kurt Chaisson ABF
13	1	Pile Driver	8									Jesse Johnasen ABF
14	1	Crane Operator	8									Jeff Scott ABF
15	1	Operator Apprentice/oiler	8									Scott Ross ABF
16	1	Pile Driver									8	Abasi Delley ABF off
17	1	Pile Driver	8									Keny Reynolds ABF
17	1	Labor										Doug Evans ABF off
		Iron workers	0									Tim Greenlee etc ABF/RSC
	1	Manitower 4100 W										New crane ABF
	1	1" Man Lift S-125										Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005									8	ABF
	1	Lincoln Vantage Welding M/C 768-50-4009									8	ABF
	1	Lincoln Vantage Welding M/C 768-30-4032									8	Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	8									Hertz Rental, deck
	1	MQ Power Generator 220	8									ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	8									ABF deck
	1	MQ Whisper Watt 7000 549-20-4007										ABF

REC'D OCT-06 #005890
091208

1	MQ Whisper Watt 7000 549-20-4044											8		ABF
1	Ingersoll Rand Air compressor 20-2183											8		ABF central
1	Ingersoll Rand Air Compressor 006-18-4293											8		ABF
1	Ingersoll Rand Air Compressor 185R											8		ABF Deck
1	Ingersoll Rand Air Compressor 006-18-4297											8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831													ABF power
1	Genie 541-4000N Flood Lights 536-40-7044													ABF
1	Genie 541-4000N Flood Lights 536-40-4839													ABF
1	Genie 541-4000N Flood Lights 536-40-4843													ABF
1	Genie 541-4000N Flood													ABF
1	Genie 541-4000N Flood	8												ABF deck power
1	Forklift Hertz Rental 544D-10	8												ABF
1	Pickup	8												ABF
1	Elevator	8												ABF

Weather: Goggy/Cloudy Morning, wind low to high, High 64 F Low 58 F.

Description of Operation:

ABF continues to remove the formwork.

ABF continues installing formwork panels on the East wall.

ABF continues to work on the walkway on the east face to prepare for the next pour.

ABF has completed installation 98 Vertical PT bars just in the front of the south Hinge K rods as shown on Drawing 471R2 of 1204, Detail A and Section D-D and as well as 98 vertical PT Bar the north side as shown in Detail B. The bar lengths are same and are protruding above the concrete surface on the south side. The top plates of these bars will be in Pour 6 and the top elevations of the plates can be adjust that time.

ABF grouted the remaining Thermal Control Pipes this morning.

Additional Work on/off site:

- (a) The Temporary Tower Foundation work is finished for Towers A and B. ABF is working on Temporary Tower A-west and B-west. The foundation work is progressing for Temporary Tower C.
- (b) CC Myers brought rebar cages for W3. There is lot of activity..
- (c) ABF is assembling the truss for west side for the Temporary Towers A and B and is working for foundations for Temporary Tower C. They will do most of the work in the night for Tower C.
- (d) Gil is off starting coming Monday for 1 month vacation.

Inspector:

Lalit Mathur _____ Trans Engineer (D)/Asst. Struct. Rep _____