

Job Stamp
04-0120F4
SFOBB SAS

Construction Calendar no.	614
Project working days no.	824
Date	<b>08/18/2008</b>
Inspectors	Start 6:30 Stop 17:00
Hours	
Shift Hours	Start 6:30 Stop 15:00

### Assistant Structure Rep.'s Daily Report

Location & Description of Operation	SAS-Temporary towers, Tower A & B Erection
Weather	HI: 68 F Low: 56 F Partly cloudy

Equipment and/or labor			Hours - ITEM no.						Remarks
Equip no.	# personnel	Description (of equipment or labor)	Regular	OT	DT	Rental		IDLE	
	C	Liebherr LR 1300	8						ABF
006-18-4293	C	Ingresoll Compressor	8						ABF
481-93-6013	R	Gnie Boom lift	2						ABF
544D-10	R	Gradall Forklift	2						ABF
	1	Dale Thomas	8						Operator
	1	Doug Greene	8						Oilee
	1	Ed Meyer	8						Foreman
	1	Matt Chamberlain						8	Iron worker
	1	James Sturgeon	8						Iron worker
	1	Serina Lafleur	8						Iron worker
	1	David Lucero	8						Iron worker
	1	Jerry Kubala, Jr.	8						Iron worker
	1	Barry Rothman	8						Iron worker

**Description of Operation:**

- Daily activity of contractors (ABF)
  - Continued to place working platform for field drilling (see Figs 1 and 2).
  - See Art Pannu's diary for additional contractors' activities and comments.
  
- Note
  - Continued to review the plan on truss erections.
  - 2 hours O.T.
  
- Punch list
  - The right top bolt of the east side plate of the tower A west line should be turned more (see 07/22/08 diary for more information).
  - The bolts at the top and bottom of the diagonal bracing splices of the tower B west line are short (see Appendix #1 of 07/29/08 diary for more information)
  - The bolts at various locations need to be either rotated more or checked using a torque wrench (see first bullet item of Note in conjunction with Fig 4 of 08/15/2008 diary)



Fig 1



Fig 2

Inspector:  
SeongHyeok Song

A handwritten signature in purple ink, appearing to read 'Shok'.

Trans Engineer (Civil) / Asst. Struct. Rep