

Job Stamp
04-0120F4
SFOBB SAS

Construction Calendar no. 616
Project working days no. 826
Date 08/20/2008
Inspectors Start 6:30 Stop 17:00
Hours
Shift Hours Start 6:30 Stop 15:00

Assistant Structure Rep.'s Daily Report

Location & Description of Operation	SAS-Temporary towers, Tower A & B Erection
Weather	HI: 75 F Low: 57 F Partly cloudy

Equipment and/or labor			Hours - ITEM no.							Remarks
Equip no.	# personnel	Description (of equipment or labor)	Regular	OT	DT	Rental			IDLE	
	C	Liebherr LR 1300								ABF
006-18-4293	C	Ingresoll Compressor								ABF
481-93-6013	R	Gnie Boom lift								ABF
544D-10	R	Gradall Forklift								ABF
	1	Dale Thomas								Operator
	1	Doug Greene								Oilee
	1	Ed Meyer								Foreman
	1	Matt Chamberlain								Iron worker
	1	James Sturgeon								Iron worker
	1	Serina Lafleur								Iron worker
	1	David Lucero								Iron worker
	1	Jerry Kubala, Jr.								Iron worker
	1	Barry Rothman								Iron worker

Description of Operation:

- Daily activity of contractors (ABF)
 - Worked on the barge, where LR1300 will be for the tower C and truss erections.
 - See Art Pannu's diary for additional contractors' activities and comments.
- Note
 - Continued to review design and working plans for the truss erections.
 - ABF ironworkers will be back to Y.B. island on Friday.
 - 2 hours O.T.
- Punch list
 - The right top bolt of the east side plate of the tower A west line should be turned more (see 07/22/08 diary for more information).
 - The bolts at the top and bottom of the diagonal bracing splices of the tower B west line are short (see Appendix #1 of 07/29/08 diary for more information)
 - The bolts at various locations need to be either rotated more or checked using a torque wrench (see first bullet item of Note in conjunction with Fig 4 of 08/15/2008 diary)

Inspector: SeongHyeok Song Trans Engineer (Civil) / Asst. Struct. Rep