

Job Stamp

04-0120F4
SFOBB SAS

Const. Calendar Day No 611

Project Work Day No. 821

Date 08/15/2008

Shift Hours Start 6:00 Stop 3:00

Inspector Shift 6:30 AM to 5:00 PM

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REG Time	Over Time								IDLE OR DOWN	Name	Contractor
		1 BERTH - 7												
		Foreman	8										Karl Nisley	ABF
1		Pile Driver	8										Harry Wheat	ABF
1		Pile driver	8										Richard yambao	ABF
1		Generator											25 KW	ABF
3		Welding Machine									1 Idle		lincoln	ABF
1		Air compressor											Ingersol Rand	ABF
		E2 - FOOTING												
1		Foreman	8										Ben Neal	ABF
1		Pile Driver	8										Ed Mendoza	ABF
1		Pile Driver	8										Allan Briny	ABF
1		Pile Driver	8										Luke Pualk	ABF
1		Pile Driver	8										Jason Matlock	ABF
1		Apprentice	8										Garreith Nelson	ABF
1		Surveyer	8										Terry Danis	ABF
1		Surveyer	8										Chriss Roberts	ABF
1		Crane Operator	8										Kevin Fitzgerald	ABF
1		Oiler	8										David Bian	ABF
1		Deck Engineer	8										Ryan Oku	ABF
1		Laborer	8										Rigoberto Caroen	ABF
1		Laborer	8										Byron Contreras	ABF
1		Laborer	8										Ignacio Gil	ABF
1		Vacuum engine	8										Ditch witch	
1		Sand blasting equipment	8											ABF
1		Compressor	8											ABF
1		Air Compressor	8										Sullair	ABF
1		D.B. Crane											Manitowoc	ABF
1		Skiff									idle		Lobell	ABF
1		Flexy float												ABF
1		Barge											Westar 1	ABF
1		Welding Machine									1 idle		Lincoln	ABF
2		Generator											25 KW	ABF

REC'D 08 OCT 06 #006911

Weather: clear 60 F

Description of Operation:

Berth – 7

1. Setting water proofing membrane on top of floor and side board of pedestrian walkway.
2. Covering water proofing membrane with ¼" plywood.
3. Assembly of flared section of cross beam started today.
4. Loading pedestrian brige on barge.
5. prep work for pedestrian bridge supports and its related hanger.


E2 Footing

1. Installing side forms at East side of cross beam.
2. Sand blasting of column cage reinforcements at E2 East.
3. Surveyer mareked on soffit deck the shear key's bolts lay out at mid section and at either side of E2 West column.
4. Jason Matlock and ED Mendoza move to berth 7 to work on assembly of cross beam forms.

Additional Work on/off site:

Inspector:

Masoud Modanlou



Trans Engineer (C)/Asst. Struct. Rep