

Job Stamp  
04-0120F4  
SFOBB SAS

Const. Calendar Day No 630  
Project Work Day No. 840  
Date 09/03/2008  
Shift Hours Start 6:00 Stop 3:00  
Inspector Shift 6:30 AM to 5:00 PM

ASSISTANT STRUCTURAL  
REPRESENTATIVE.

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS			
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REG Time	Over Time											Name	Contractor
<b>BERTH - 7</b>																
1		Foreman	8												Karl Nisley	ABF
1		forman	8												Leo Vega	ABF
1		Pile Driver	8												Harry Wheat	ABF
1		Pile Driver	8												Richard Yambao	ABF
1		Pile Driver	8												Ed Mendoza	ABF
1		Pile Driver	8												Jason Mallock	ABF
1		Generator													25 KW	ABF
3		Welding Machine										1 Idle			lincoln	ABF
1		Air compressor													Ingersol Rand	ABF
<b>E2 - FOOTING</b>																
1		Foreman	8												Ben Neal	ABF
1		Pile Driver	8												Allan Briny	ABF
1		Pile Driver	8												Luke Pualk	ABF
1		Apprentice	8												Garreith Nelson	ABF
1		Foreman	8												Robert Bognaes	Regional steel
1		Iron worker	8												Tim Greenly	Regional steel
1		Iron worker	8												Lucino Ortiz	Regional steel
1		Iron worker	8												Alberto Quiroz	Regional steel
1		Iron worker	8												Carlos Morales	Regional steel
1		Crane Operator	8												Jose Pelayo	Regional steel
1		Oiler	8												Kevin Fitzgerald	ABF
1		Deck Engineer	8												David Bian	ABF
1		Laborer	8												Ryan Oku	ABF
1		Compressor	8												Byron Contreras	ABF
1		D.B. Crane													ingersolrand	ABF
1		Skiff										idle			Manitowoc	ABF
1		Flexy float													Lobell	ABF
1		Barge														ABF
1		Welding Machine										1 idle			Westar 1	ABF
1		Generator													Lincoln	ABF
2		Generator													25 KW	ABF

**Weather:** Clear 75 F

**Description of Operation:**

**Berth - 7**

1. Pre-assembly of flared section of cross beam.
2. Fabrication of second end form for E2 cross beam continued today.
3. I attended Team Concrete Meeting at 8.00 am.

**E2 Footing**

1. Regional Iron workers continued to set reinforcement bars today, Setting # 25 longitudinal bars has started in midsection continued and inserting # 25 stirrups at South column cages started.
2. Installing Styrofoam block at bearing key and shear key area for running grout tubes for high tension bolt's ducts.
3. ABF carried Radiography Test on welded # 57 bars and # 43 vertical bar yesterday afternoon, 2 # 43 bars and 1 #57 bars failed RT.
4. Cutting 1 # 57 and 2 # 43 bars and preparing them work for re-welding.
5. Swiping and cleaning the soffit deck from debris's.

**Additional Work on/off site:**

**Inspector:**

Masoud Modanlou

 Trans Engineer (C)/Asst. Struct. Rep