

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No 645
Project Work Day No. 855
Date 09/18/2008
Shift Hours Start 6:00 Stop 3:00
Inspector Shift 6:30 AM to 5:00 PM

ASSISTANT STRUCTURAL REPRESENTATIVE.

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS				
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REG Time	Over Time											IDLE OR DOWN	Name	Contractor
		1															
		BERTH - 7															
		For list of laborers and equipments please see Saman's report															
		E2 - FOOTING															
	1	Foreman	8													Ben Neal	ABF
	1	Pile Driver	8													Allan Briny	ABF
	1	Pile Driver	8													Luke Pualk	ABF
	1	Apprentice	8													Garreith Nelson	ABF
	1	apprentice	8													Jamal Whitney	ABF
	1	Foreman	8													Terry Cronk	ABF
	1	Pile Driver	8													Harry Wheat	ABF
	1	Foreman	8													Robert Bognaes	Regional Steel
	1	Iron worker	8													Lucino ortiz	Regional Steel
	1	Iron worker	8													Jose Cervantes	Regional Steel
	1	Iron worker	8													Roberto Berber	Regional Steel
	1	Foreman	8													Leo Vega	ABF
	1	Pile Driver	8													Jason Matlock	ABF
	1	Pile Driver	8													Richard yambao	ABF
	1	Pile Driver	8													Ed Mendosa	ABF
	1	Iron worker	8													Jose Pelayeo	Regional Steel
	1	Iron worker	8													Salvador Roman	Regional Steel
	1	Iron worker	8													Alberto Quiroz	Regional Steel
	1	Iron worker	8													Lee Wachtler	Regional Steel
	1	Crane Operator	8													Kevin Fitzgerald	ABF

1	Oiler	8																David Bian	ABF
1	Crane Operator	8																Mark Mom	ABF
	Oiler	8																Kavin Alger	ABF
1	Deck Engineer	8																Ryan Oku	ABF
1	Laborer	8																Byron Contreras	ABF
1	Compressor	8																ingersolrand	ABF
2	D.B. Crane																	Manitowoc	ABF
1	Skiff													idle				Lobell	ABF
1	Flexy float																		ABF
1	Barge																	Westar 1	ABF
1	Welding Machine													1 idle				Lincoln	ABF
2	Generator																	25 KW	ABF

Weather: Overcast 65 F

Description of Operation:

Berth - 7

1. for activities at berth 7 please see Samam Sohielifard report. tension ducts.
2. I attended safety meeting at 8:00 am.

E2 Footing

1. Installing W 4 x13 x 790mm and C x 4" profiles to support the shear key ducts at middle of column cages.
2. Installing stay form couplers for blisters.
3. Installing 15 shear key's high tension rods assembly inside E2 east column cages.
4. Installing Transversal tie bolt rods.
5. Setting # 43 bars at flared sectin East and West of E2 West column.
6. Setting third layer of # 57 bars.
7. Torquing # 57 bars Roberto berber was the Qualified Iron worker for torquing and torque wrench was set to 250 lb/feet.
8. Setting transversal # 25 T headed bars above the third layer of # 57 bars. These # 25 T headed bars are replacing # 25 horizontal bars with 135 degree hook at one end and 90 degree hook at the other end, subject of RFI 958 R0. In the Areas where the High tension rod's duct were in conflict with the T headed bars, the bar was eliminated.

Additional Work on/off site:

Inspector:

Masoud Modanlou



Trans Engineer (C)/Asst. Struct. Rep