

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:
04-SF-80-13.2/13.9 04-0120F4
SFOBB SAS
San Francisco Co. in San Francisco
Fm 0.6 km to 1.3 km East of Yerba Buena
Tunnel East Portal

Report No. 7-day const. cal.: 609
Project work day: 819

Date the Shift Began: 8/13/08

NIGHTWORK WEDNESDAY

Shift Hrs Start 6:30 Stop 15:00
Engineer's Hrs Start 6:30 Stop 15:00

ASSISTANT RESIDENT ENGINEER'S DAILY BRIDGE REPORT

Location: E2 Cross Beam	Weather: clear
Remark: sandblast/flashing	Hi 87F/Lo 58F

Description of Operation:
ABF - continue to sandblast column cages free of zinc coating at E2E/continue to lay flashing (tin) down at panel edges

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.						CONTRACTORS		
EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Structural Concrete, Bridge		Bar Reinforcing Steel (Bridge)		IDLE OR DOWN/ ELSEWHERE	Prime	REMARKS	
			RT	OT	RT	OT		< RT/OT	Name	Classification
								American Bridge / Fluor JV	(P)	
									(1)	
									(2)	
									(3)	
									(4)	
									(5)	

For equipment and personnel hours, please see MASOUD MADANLOU'S diaries.
Weekly meeting with ABF today: ABF will be working 10 hr days/8hr Saturday until the concrete pour at W2 (Aug 21st).


ABF continued to sandblast the column cages at the south end of the cross beam (E2E).
They continue to place tin flashing down at the panel edges.

More time spent on my part reading plans/RFI's/Submittals for E2

REC'D 08 OCT 07 #006984

Materials:

Insp. Hrs.	
REG: 8.0	INTERMITTENT
OT:	INSPECTION


DAVID CHUNG

TE/CT
Title