

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:  
04-SF-80-13.2/13.9 04-0120F4  
SFOBB SAS  
San Francisco Co. in San Francisco  
Fm 0.6 km to 1.3 km East of Yerba Buena  
Tunnel East Portal

Report No. 7-day const. cal.: 636  
Project work day: 846

Date the Shift Began: 9/9/08

NIGHTWORK TUESDAY

Shift Hrs Start 6:30 Stop 15:00  
Engineer's Hrs Start 6:30 Stop 15:00

**ASSISTANT RESIDENT ENGINEER'S DAILY BRIDGE REPORT**



Location: E2 Cross Beam	Weather: overcast/cold
Remark: ironwork	HI 65F/Lo 61F

Description of Operation:  
ABF - continue forming support system for vertical PT rods in column cages at E2W  
- continue preparing forms for tie back rods/fabricating tie-back rod assemblies  
RPS - continue ironwork/begin placing #57 bars (but not tying)

		HOURS - ITEM NO.						CONTRACTORS		
ITEM NO. >>		38	48	133				Prime	American Bridge / Fluor JV	(P)
		Structural Concrete, Bridge	Bar Reinforcing Steel (Bridge)	Construction Surveying				Sub #1	Regional	(1)
								Sub #2		(2)
								Sub #3		(3)
								Sub #4		(4)
								Sub #5		(5)
EQUIPMENT AND/OR LABOR:		IDLE OR DOWN/ ELSEWHERE						REMARKS		Prime / Sub
EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)	RT	RT	RT			Name	Classification	
	1	General Foreman	4.00				4.00	Terry Cronk	Pilebutt	P
	1	Foreman	8.00					Ben Neal	Pilebutt	P
	1	Journeyman	8.00					Allen Briney	Pilebutt	P
	1	Journeyman	8.00					Luke Paulk	Pilebutt	P
	1	Apprentice	8.00					Garrieth Nelson	Pilebutt	P
	1	Journeyman	8.00					Kevin Fitzgerald	Operator	P
	1	Apprentice	8.00					David Bian	Oiler	P
	1	Apprentice			4.00		4.00	Chris Roberts	Surveyor	P
	1	Journeyman			4.00		4.00	Terry Dennis	Surveyor	P
	1	Ringer Barge	4.00				4.00	Manitowac Crane		P
002062	1	Lincoln Electric	8.00					Vantage 500	6008088	P
002083	1	Lincoln Electric	8.00					Vantage 500	6008091	P
002068	1	MQ Power Generator	8.00					Whisperwatt 25	6007939	P
002069	1	MQ Power Generator	8.00					Whisperwatt 25		P
	1	Honda 115 Horse Skiff					8.00			P
002075	1	Ingersoll Rand P185R	4.00				4.00			P
	1	Flex Anchor					8.00	Equipment Barge		P
	1	Journeyman		8.00				Tim Greenlee	Ironworker	1
	1	Journeyman		8.00				Jose Pilayo	Ironworker	1
	1	Foreman		8.00				Luis Ortiz	Ironworker	1
	1	Journeyman		8.00				Carlos Morales	Welder	P
	1	Foreman		4.00			4.00	Bob Bognaes	Ironworker	1

ABF continued to weld channel beams within the column cage areas of the E2W side. They appear to be done with the E2E side. The workers were also preparing tie-back rods in order to be placed without the concrete keying into the threads.  
RPS mobilized more rebar up from the barge and started placing #57 bars, but not tying them. They have yet to torque any of the couplers.

REC'D \*08 OCT-07 #006992



STATE OF CALIFORNIA  
 DEPARTMENT OF TRANSPORTATION  
 CP-CEM 4601 (Rev. 4/99) (Old HC-10A)

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:  
 04-SF-80-13.2/13.9 04-0120F4  
 SFOBB SAS  
 San Francisco Co. in San Francisco  
 Fm 0.6 km to 1.3 km East of Yerba Buena  
 Tunnel East Portal

Report No. 7-day const. cal.: 636  
 Project work day: 846

Date the Shift 9/9/08  
 Began:

NIGHTWORK TUESDAY

Shift Hrs Start 6:30 Stop 15:00  
 Engineer's Hrs Start 6:30 Stop 15:00

**ASSISTANT RESIDENT ENGINEER'S DAILY**

**BRIDGE**

**REPORT**

Location: <b>E2 Cross Beam</b>	Weather: <b>overcast/cold</b>

Materials:

Insp. Hrs.	
REG: 8.0	INTERMITTENT
OT:	INSPECTION

\_\_\_\_\_  
 DAVID CHUNG

TE/CT  
 Title