

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:  
04-SF-80-13.2/13.9 04-0120F4  
SFOBB SAS  
San Francisco Co. in San Francisco  
Fm 0.6 km to 1.3 km East of Yerba Buena  
Tunnel East Portal

Report No. 7-day const. cal.: 646  
Project work day: 856  
Date the Shift Began: 9/19/08  
 NIGHTWORK FRIDAY  
Shift Hrs Start 6:30 Stop 15:00  
Engineer's Hrs Start 6:45 Stop 15:15

**ASSISTANT RESIDENT ENGINEER'S DAILY BRIDGE REPORT**

Location: <b>E2 Cross Beam</b>	Weather: <b>warm</b>
Remark: <b>ironwork</b>	Hi 73F/Lo 51F

Description of Operation:

HOURS - ITEM NO.							CONTRACTORS		
ITEM NO. >>	38	48					Prime		
							American Bridge / Fluor JV	(P)	
							Regional	(1)	
								(2)	
								(3)	
								(4)	
								(5)	

  

EQUIPMENT AND/OR LABOR:				IDLE OR DOWN/ ELSEWHERE	REMARKS				
EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)	RT		RT		Name	Classification	Prime / Sub
For equipment and personnel hours, please see MASOUD MADANLOU'S diaries.									

picked up cylinders from W2 and transported them to water bath in cure room at waterfront.  
Clarified item #48 quantity sheet to Nick (CT) for Pam (on way to Sacramento to deliver cylinders - 1 day breaks)

AT E2, the ironworkers have started placing ironwork for the grillage around the PT anchor plates. The third layer of #57s have been placed (this justifies paying them for the third layer in the monthly estimate).

ABF resumes forming a walkway at the top of the east panel of the cross beam. They have started placing the ducts in the center of the column cages at E2E. They have also resumed welding their support system in between the column cages.



Materials:

Insp. Hrs.	
REG: <b>8.0</b>	INTERMITTENT
OT:	INSPECTION

*David Chung*  
**DAVID CHUNG** TE/CT  
Title