

ASSISTANT STRUCTURE REP.'S DAILY REPORT

| | |
|-------------------------------------|------------------------|
| Location & Description of Operation | SAS - TEMPORARY TOWERS |
|-------------------------------------|------------------------|

Review Plans and Inspect TT "C" Foundations Construction and Temporary - Tower & Truss W-line "A and B" erection

| EQUIPMENT AND/OR LABOR: | | | HOURS - ITEM NO. | | | | | | WEATHER | |
|-------------------------|-------------|-------------------------------------|------------------|----|----|--------|--|--------------|----------------|----------------|
| EQPT. NO. | # Personnel | DESCRIPTION (Equipment or Labor) | REGULAR | OT | DT | RENTAL | | Idle or Down | AM | PM |
| | | | | | | | | | Clear / + 65°F | Clear / + 75°F |
| | | | | | | | | | REMARKS | |
| | C | Liebherr LR 1300 | | | | | | 8 | | |
| 006-18-4293 | C | Ingresoll Compressor | 8 | | | | | | | |
| 481-93-6013 | R | Genie Boomlift | | | | | | 8 | | |
| 544D-10 | R | Gradall Forklift | 8 | | | | | | | |
| 549-20-4044 | C | MQ power Genrator | 8 | | | | | | | |
| 58084 | R | Terex RT-160 | | | | | | 8 | | |
| 549-07-5007 | R | MQ power Genrator | 8 | | | | | | | |
| 8R57264 | C | F-150 pick up truck. | 1 | | | | | | | |
| IW,JN | 1 | Alex Bartlet | 8 | | | | | | ABF | |
| OE | 1 | Dale Thomas | 8 | | | | | | ABF | |
| IW, JN | 1 | David Lucero | 8 | | | | | | ABF | |
| OE, JN | 1 | Doug Greene | 8 | | | | | | ABF | |
| Foreman | 1 | Ed Meyer | 8 | | | | | | ABF | |
| IW, JN | 1 | James Sturgeon | 8 | | | | | | ABF | |
| IW, JN | 1 | Jerry Kubala Jr. | 8 | | | | | | ABF | |
| IW, JN | 1 | Matt Chamberlin | 8 | | | | | | ABF | |
| IW,JN | 1 | Mike Madani | 8 | | | | | | ABF | |
| IW, App. | 1 | Serina Lafleur | 8 | | | | | | ABF | |
| 261-45-5018 | R | 644-J JohnDeere Loader | 4 | | | | | | Traylor-Dutra | |
| Foreman | 1 | Randall Lesile | 4 | | | | | | Traylor-Dutra | |
| OE | 1 | Kurt Hamilton | 4 | | | | | | Traylor-Dutra | |

REMARKS

Check PMIV for pending submittals and Lotus Notes for RFI's.

TT "A & B" - W-line , Splice W1 - W3.

Continue work at North and South Truss Walkways.

Start, install bolts in all Transverse and Diagonla bracing.

Relocate LR1300 further to the NE for Truss W3-W4 erection. Maintenance on the crane all day.

TT "C" - foundation.

9/9-10/08 - Night work inspected by Abdikarim Ali. Drill Tech quit around 1100hrs. 4ft to pile tip at C-103.

T-D, Clean up site and re-fuel equipment. Haul in 3 Truck loads of -6" rock. Haul out drilled material from CIDH. Quit at 1200hrs.

2 hr OT.

REC'D *08 OCT-07 #007017



 Signature

TE - Civil

 Title
 Arashdeep Pannu