

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	SAS - TEMPORARY TOWERS
Review Plans and Inspect TT "C" Foundations Construction and Temporary - Tower & Truss W-line "A and B" erection	

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.						WEATHER	
EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)	REGULAR	OT	DT	RENTAL		Idle or Down	AM	PM
									Fog / + 50°F	Clear / + 65°F
									REMARKS	
	C	Liebherr LR 1300	8							
006-18-4293	C	Ingresoll Compressor	8							
481-93-6013	R	Genie Boomlift						8		
544D-10	R	Gradall Forklift						8		
549-20-4044	C	MQ power Genrator	8							
58084	R	Terex RT-160						8		
549-07-5007	R	MQ power Genrator	8							
8R57264	C	F-150 pick up truck.	1							
IW,JN	1	Alex Bartlet	8							ABF
OE	1	Dale Thomas	8							ABF
IW, JN	1	David Lucero	8							ABF
OE. App.	1	Desheng Bian	8							ABF
Foreman	1	Ed Meyer	8							ABF
IW, JN	1	James Sturgeon	8							ABF
IW, JN	1	Jerry Kubala Jr.	8							ABF
IW, JN	1	Matt Chamberlin	8							ABF
IW,JN	1	Mike Madani	8							ABF
IW, App.	1	Serina Lafleur	8							ABF

REMARKS

Check PMIV for pending submittals and Lotus Notes for RFI's.
Weekly Staff meeting.
TT "A & B" - W-line , Splice W1 - W3.
Continue work at North and South Truss Walkways.
Install bolts in all Frame and diagonal members.
TT "C" - foundation.
9/15/08 (Sunday night - Monday morning)- Work starts at 0100 hrs and inspected by Abdikarim Ali. Drill Tech quit around 1200hrs.
Stop drilling @ C-104, Drill-Tech claims hard drilling and possible change of site conditions.
Start on C-102 and drill to depth of 25ft.
2 hr OT.

REC'D *08 OCT-07 #007021


Signature

TE - Civil
Title
Arashdeep Pannu