

**ASSISTANT STRUCTURE REP.'S DAILY REPORT**

Location & Description of Operation	SAS - TEMPORARY TOWERS
Review Plans and Inspect TT "C" Foundations Construction and Temporary - Tower & Truss W-line "A and B" erection	

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.							WEATHER	
EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)	REGULAR	OT	DT	RENTAL			Idle or Down	AM	PM
										Clear / + 55°F	Clear / + 70°F
										REMARKS	
	C	Liebherr LR 1300	8								
006-18-4293	C	Ingresoll Compressor	8								
481-93-6013	R	Genie Boomlift							8		
544D-10	R	Gradall Forklift	2						6		
549-20-4044	C	MQ power Genrator	8								
58084	R	Terex RT-160							8		
549-07-5007	R	MQ power Genrator	2						6		
8R57264	C	F-150 pick up truck.	1								
IW,JN	1	Alex Bartlet	8								ABF
OE	1	Dale Thomas	8								ABF
IW, JN	1	David Lucero	6								ABF
OE. App.	1	Desheng Bian	8								ABF
Foreman	1	Ed Meyer	8								ABF
IW, JN	1	James Sturgeon	8								ABF
IW, JN	1	Matt Chamberlin	6								ABF
IW,JN	1	Mike Madani	8								ABF
IW, App.	1	Serina Lafleur	8								ABF

**REMARKS**

Check PMIV for pending submittals and Lotus Notes for RFI's.

Weekly TT construction meeting. See meeting minutes for details.

Draft response to ABF-Sub-727r02

TT "A & B" - W-line , Splice W1 - W4.

Continue pre-tension bolts in all Cross Frame, diagonal and transverse members.

Work performed on LR-1300 crane. Another wire loop to "Block" was added (from 5 wire to 6 Wire) for heavier load pickup.

TT "C" - foundation.

9/ 22-23 /08 - Work starts at 2400 hrs and inspected by Abdikarim Ali. Drill Tech quit around 1300hrs.

Drill at C-101 and drill to depth of 53'-10". Pour concrete in C-101.

2 hrs OT

REC'D \*08 OCT-07 #007027

  
 Signature

TE - Civil  
 Title  
 Arashdeep Pannu