

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM

| |
|--|
|  <p>THE SAN FRANCISCO-OAKLAND BAY BRIDGE SEISMIC SAFETY PROJECT</p> <p>CAITRANS BAY AREA TOLL AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION</p> |
| <p>04-0120F4 04-SF-80-13.2/13.9 SAS</p> |

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

| | | | | |
|-------------|--|--------------|-----------------------------|---|
| REPORT NO.: | 656 to 660 | DATE: | 09/29/08 To 10/03/08 | <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F (Circle Day) |
| SHIFT HOUR: | START; 07:00 STOP; 15:30 | TEMPERATURE: | MIN; NA | MAX; NA |
| WEATHER: | (NA – See Weekly Statement of Working Days) | | | |

Monday: 9/29/08

- Completed and filed my ARE diaries of last week.
- Received back from the District Office the approved and processed CCO' s 45, 96, and 100. Copied to file with system printouts.
- Reviewed with Darryl Schram and Scott Fabel the work in progress.
- E-mailed pdf files of CCO 89 (Deck Panel acceptance criteria) to Rick Morrow in order to get the "Eng. Stamp"
- Received and responded to PMIV actions on different CCO related issues.

Tuesday: 9/30/08

- Updated CCO-log to include new concurrences and refine the highlights.
- Received call from McKinley Elevator inquiring about an outstanding invoice for the repair of the Wheelchair lift at the warehouse. Approved invoice for payment after investigating the issue with Darryl Schram.
- Received back from the District Office the approved and processed CCO #100. Copied to file.
- FOCON workers stopped by to go over the extra work to be done around the PIO office. They are scheduled to come tomorrow and do the temporary and urgent work first.

Wednesday: 10/01/08


- FOCON workers could not come today to do the extra work around the PIO office. Need to reschedule.
- Updated CCO-log and prepared prints for the internal CCO meeting today.
- Reviewed with Darryl Schram and Scott Fabel the work in progress.
- Participated in the internal CCO meeting.
- Received notification from Scott Hislop of DO CCO desk of not processing CCO 57 that needs Eng Stamp.

Thursday: 10/02/08

- Attended the Safety meeting.
- Replied to Scott Hislop notification about CCO 57 and will correct CCO with Eng. Stamp.
- Two FOCON workers with forklift were onsite today. They did the extra work around the PIO office, stacked and organized the steel decking material behind PIO. They cleaned area and moved trash bins to the back-side of PIO. As a temporary measure to coral guest, cones with yellow tape were placed around the gathering area. Crew cleaned and removed weeds and debris in areas surrounding PIO and SAS trailers.

Friday: 10/03/08

- Updated CCO 89 memo to include the Time clause. Sent CCO & memo to District Office requesting HQ I&A.
- Participated in the MEP CCO meeting.
- Reviewed with Darryl Schram the temporary work done around the PIO office.
- Received back from DO CCO 57 package that needs Eng. Stamp. Needs BB stamp, who is out today.
- Updated CCO-log to reflect this week meeting notes.

| | |
|---|--|
| SIGNATURE | TITLE |
|  (George Boughosn) | Office Engineer, SAS  |