

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:
04-SF-80-13.2/13.9 04-0120F4
SFOBB SAS
San Francisco Co. in San Francisco
Fm 0.6 km to 1.3 km East of Yerba Buena
Tunnel East Portal

Report No. 7-day const. cal.: 611
Project work day: 821
Date the Shift Began: 8/15/08
 NIGHTWORK FRIDAY
Shift Hrs Start 6:30 Stop 15:00
Engineer's Hrs Start 6:45 Stop 15:15

ASSISTANT RESIDENT ENGINEER'S DAILY BRIDGE REPORT

Location: E2 Cross Beam	Weather: overcast AM
Remark: sandblast/tin	Hi 71F/Lo 57F

Description of Operation:
ABF - continued to lay down tin for the soffit along the panels/layout bolts for shear key/bearing key/mobilize material for panels

		HOURS - ITEM NO.						CONTRACTORS		
ITEM NO. >>		38	48	133				Prime	American Bridge / Fluor JV	(P)
		Structural Concrete, Bridge	Bar Reinforcing Steel (Bridge)	Construction Surveying				Sub #1		(1)
								Sub #2		(2)
								Sub #3		(3)
								Sub #4		(4)
								Sub #5		(5)
EQUIPMENT AND/OR LABOR:								REMARKS		
EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)	RT	RT	RT			Name	Classification	Prime / Sub
	1	Foreman	8.00					Ben Neal	Pilebutt	P
	1	Journeyman	8.00					Allen Briney	Pilebutt	P
	1	Journeyman	8.00					Jason Matlock	Pilebutt	P
	1	Journeyman	8.00					Luke Paulk	Pilebutt	P
	1	Journeyman	8.00					Edward Mendoza	Pilebutt	P
	1	Apprentice	8.00					Garrieth Nelson	Pilebutt	P
	1		8.00					Ray Oku	Deck Engr	P
	1	Journeyman	8.00					Kevin Fitzgerald	Operator	P
	1	Apprentice	8.00					David Bian	Oiler	P
	1			8.00				Byron Contreran	Laborer	P
	1			8.00				Ignacio Gil	Laborer	P
	1			8.00				Riyoberto Cancon	Laborer	P
	1	Apprentice			8.00			Chris Roberts	Surveyor	P
	1	Journeyman			8.00			Terry Dennis	Surveyor	P
	1	Ringer Barge	8.00					Manitowac Crane		P
002062	1	Lincoln Electric				8.00		Vantage 500	6008088	P
002083	1	Lincoln Electric				8.00		Vantage 500	6008091	P
002068	1	MQ Power Generator	8.00					Whisperwatt 25	6007939	P
002069	1	MQ Power Generator	8.00					Whisperwatt 25		P
	1	Honda 115 Horse Skiff				8.00				P
002045	1	Ingersoll Rand P185R		8.00						P
	1	Clemco Classic 150		8.00				Sand Bucket		P
674015	1	Sullair SF 375H		8.00				Compressor		P
679095002	1	Ditch Witch FX60		8.00				Vacuum		P
	1	Flex Anchor	8.00					Equipment Barge		P
	1	"Westar I" barge	8.00							P

ABF continued to sandblast the column cage ironwork at E2E.
The carpenters were mobilizing sand from the barge to the top of the forms and on an adjacent barge. They were also mobilizing building material for the forms from the barge to the top of the forms.
The survey crew layed out the bolts at the shear keys and bearings.
Question was brought up as to how they will be keeping these rods from moving during the concrete pour. They will most likely be tied to the steel reinforcement but for best fit at the top after the concrete is placed, they may need a template to keep the bolts from shifting.

STATE OF CALIFORNIA
 DEPARTMENT OF TRANSPORTATION
 CP-CEM 4601 (Rev. 4/99) (Old HC-10A)

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:
 04-SF-80-13.2/13.9 04-0120F4
 SFOBB SAS
 San Francisco Co. in San Francisco
 Fm 0.6 km to 1.3 km East of Yerba Buena
 Tunnel East Portal

Report No. 7-day const. cal.: 611
Project work day: 821

Date the Shift Began: 8/15/08

NIGHTWORK FRIDAY

Shift Hrs Start 6:30 Stop 15:00
 Engineer's Hrs Start 6:45 Stop 15:15

ASSISTANT RESIDENT ENGINEER'S DAILY BRIDGE REPORT

Location: E2 Cross Beam	Weather: overcast AM
	
Materials:	

Insp. Hrs.	
REG: 8.0	INTERMITTENT
OT:	INSPECTION


 DAVID CHUNG
 TE/CT
 Title