

STATE OF CALIFORNIA	<b>04-0120F4 SFOBB-SAS 04-SF-80-13.2/13.9</b>	Report No.	635/845
DEPARTMENT OF TRANSPORTATION		Page	1
Form HC-10A4 (Rev. 7/85)		Date	9/8/2008
		Cont. Hrs	2100-1200
		Insp. Hrs	2130-900

**ASSISTANT STRUCTURE REP.'S DAILY REPORT**

Location & Description of Operation	
Temporary Towers Foundation C	WEATHER <b>Clear</b>

			HOURS – ITEM NO.					
EQUIPMENT AND/OR LABOR:			REGULAR	OT	DT	RENTAL	Idle or Down	
EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)						REMARKS
		<b>TRAYLOR - DUTRA</b>						
	1	Brain Osullivan (Project Engineer)	8	2				
	1	Ernie Hamilton	8	2				
261-45-5018	1	644-J John Deere Front Loader	8	2		R		
		<b>DRILL TECH</b>						
Drill Rig	1	Driller Bauer model 24 -H	8	2				
	3	Light Towers	8	2				
RT-760 E	1	Crane (Groove RTC)	8	2		R		
AC-19	1	Air Compressor	8	2				
	1	Ford F450 Truck	8	2				
	1	Ford F250 Truck	8	2				
	1	Dodge Ram 3500 Truck	8	2				
	1	Brad Midleton (Labor)	8	2				
	1	Erick Iguera (labor)	8	2				
	1	Raul melgoza (Operator)	8	2				
	1	Gerado Trujillo (Labor)	8	2				
REMARKS								

- I Started at 9:30 PM at the office and went to the field to monitor the construction progress.
- Drill Tech is getting ready to drill CIDH 103 and start drilling 103 at 11:20 PM. The driller encounter rock at depth of 2' 1/2".
- The contractor reached the casing depth of 9 feet at 3:00 AM, and installed the casing and poured grout around the casing to hold in place.
- The contractor informed us that they will seal the CMP with concrete at 6:00 AM tomorrow morning. They will place geotextile under the concrete to contain the concrete seepage to the bay.
- Finished at 9:00 AM for the day....

<b>R-Rental, C- Contractor</b>	<b>Title:</b> <b>Abdikarim T Ali (TE Civil)</b>
	<b>Signature:</b> 

[ 3 hrs OT ]