

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT
BY WILLIAM SHEDD

File 46

Date: 10/05/08 through 10/11/08

SELF-ANCHORED SUSPENSION (04-0120F4)

Gary Pursell / Rick Morrow

Time Elapsed – 35%
Completed – 33%
Bid Amount: \$1,434M

Contract Approval Date: May 3, 2006
First Working Date: May 18, 2006
Est. Date of Completion – Spring 2013

Total Amount paid to contractor (up to September 20, 2008):
Total Work Completed to Date: \$477,575,046.07
Bid Items: \$248,187,120.80
CCO's: \$14,387,925.27
MOH: \$48,940,498.91
Total Mobilization: \$215,000,000.00 (paid under CCO 20)
Original Contract Bid Amount: \$1,434,085,935.00

Days up to September 20, 2008: 857
Original Contract Days: 2,490
CCO days up to September 20, 2008: 30

REC'D 08 OCT 14 #007337

STATUS OF WORK:

Office work

- The Department continues reviewing shop drawings and fabrication procedures for Bridge Deck, T1 Tower, Temporary Tower "A" to "D", W2 Cap Beam, E2 Crossbeam, Cable System, MEP Penetrations and Contract Change Orders.
- Requests for Information (RFI): 1988 received - 1966 (99%) responded.
- Working Drawing Submittals: 2324 received - 2217 (95%) responded.

Field/Marine work

- Pier W2 – Continue installation of rebar and embeds for pour #4 scheduled on November 7th. Install PT blockouts, install short vertical PT bars and place coil rods for the formwork continues.
- Pier E2 – Continue installation of rebar.
- Temp Towers – Continue foundation work for TT "C" pile caps. Driving frame for TT "F" is being assembled at Pier 7.

Steel Fabrication (ZPMC Facilities)

- OBG – Fabrication continues on Lift 1 thru Lift 8 for plates and segment assemblies.
- Tower – Fabrication for Lift 1 and Lift 2 diaphragm and skin plates continues.
- Shearleg Boom Crane – Fabrication is ongoing. Parts assembly and installation continues on the Barge.

Steel Fabrication (Other Facilities)

- E2 pre-stressing steel system fabrication continues.
- Saddle fabrication for Pier W2 and Tower Saddle continues.
- Fabrication of temporary towers and truss members continues. Shipment of temporary towers for TT "D", TT "F" and TT "G" is scheduled to arrive on November 10, 2008 including trusses for TT "C".

ASSISTANT RE'S DAILY REPORTS:

Monday, October 6, 2008

- Mostly clear mild.
- I worked on an ATP letter for pricing the fabrication and detailing for the ap's on the tower.
- I reviewed the WSWD and put it on Gary's door for signature. He did not show.

2
STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 10-11-08

- I reviewed ABF letter 682 and discussed submittal 759 with Lai and Mike Travis. I reviewed my notes from previous discussions with the schedulers regarding the late response to the submittal. More notes in my file. I began a response letter.

Tuesday, October 7, 2008

- Mostly clear and mild.
- I reviewed the open MEP issues.
- I chaired the owner / designer MEP meeting to review and status all of the open issues. Notes are in my file. Next week we will host the meeting with our own agenda of State actions. Chris will host with his agenda every other week and we will host the alternate weeks.
- Following the MEP meeting I had discussion with Chris and Scott regarding the scope of cco's 59 and 68.
- I worked on the letter for the cco 68 charts with Martin.
- I worked on the response letter for ABF's letter 682. I sent a draft out for comment to Gary L, Gary P, and April.

Wednesday, October 8, 2008

- Clear and warm.
- I had multiple discussions with April Scott F, Gary P, Peter Waart and ultimately decided to write letters to proceed with pricing for fabrication and detailing for cco's 59 and 68. I worked with Martin on the language.
- I worked on the response letter for ABF's letter 682. I sent a revised draft out for comment to Gary L, Gary P, and April.
- I sent a suggestion for cco 72 to Tom Ho that Sam had sketched.
- I sent Sam's sketches to PB for the cco 73 bike path conduit revisions.
- I referred Mike's review comments for cco 31 to Rob Feather. Mike T had problems with Nick accepting the comments. I called Saeed to get his people to cool it.
- I attended the China call meeting. They heard that zpmc had sent a cost proposal for the added penetration detailing. There is no confirmation. See notes.

Thursday, October 9, 2008

- Clear and warm.
- I attended Gary's senior staff meeting. Notes are in my file. I'm to follow up on SFM for the MEP stuff, 7 benches on the Skyway, Safety's request for all staff's home phone #, Site inspection form to be completed.
- I attended the Demonstration light pole contract meeting. There was an interesting sales pitch from a light bulb manufacturer who wants to push his product for highway use. It was very interesting and the notes and brochure are in my file.
- I worked on emails and diaries.

Friday, October 10, 2008

- Clear and cool.
- I attended the MEP CCO meeting. Notes are on the agenda.
- I had discussions with Don, Larry, Hill, and April regarding the letter for the conditional acceptance of the Aug Schedule Revision.
- I worked on emails.

Saturday and Sunday, October 11 and 12, 2008

- No MEP work planned

William B. Shedd,
SENIOR CONSTRUCTION ENGINEER

