

Job Stamp 04-0120F4 SFOBB SAS

Const. Calendar:	666			
Project Work Day No.:	866			
Date	10/09/2008			
Inspectors	Start	08:30	Stop	13:20
Hours				
Shift Hours		07:00		15:30

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV, Subs CMC-RS**

Weather: Sunny with mild to warm temperatures – Hi 74°F Low 51°F (per weather.com forecast)

Description of Operations @ W2 Cap Beam:

ABF

- Continued to fabricate blockout forms and dead-end sleeve pipes for CBT-1 through CBT-8 on the north end of the cap beam near W2W.
- Continued to place polystyrene shear keys, trumpets, & #19 formsaver washers at the W2W east bulkhead.
- Began to mobilize light plants and central electrical unit for pour 4/5.

CMC-RS

- Continued to place grillage and spirals for continuity tendons E-30B through E-44.
- Began to layout the #25 horizontal ties in the pour 4 area between the void forms to the north side of the W2E column cages.

Surveying work:

- Shot the top of the bearing plates for CBT-1, 2, 4, 5, 6, 8, 9, 12, 16-22 on the south end of the cap beam and E-30B to E-44 on the west end of the cap beam with the assistance of Damon Brown. CBT-3, 7 and E-42B could not be sighted due to rebar/formwork obstructions.

Office work:

- Compiled surveying data into spreadsheets.
- Wrote today's diary.

Inspector:

Matt Bruce Matt Bruce Transportation Engineer (D)

REC'D *08 OCT-29 #007367

A	04-0120F4
Co-Rte-KP (PM)	SF-080-13.2/13.9 (8.2/8.7)
Structure Rep.	Rick Morrow



File Name:	Oct-09-2008 W2 Cap 001
Date:	10-09-08
By Int:	M Bruce

File Name:	Oct-09-2008 W2 Cap 005
Date:	10-09-08
By Int:	M Bruce

Description: Ironworkers placing the grillage and spirals for continuity tendons E-30B through E-44.

Description: Piledrivers placing polystyrene shear keys, trumpets, and #19 formsaver washers at the W2W east bulkhead.